

Bihar Rajya Pul Nirman Nigam Ltd, Patna

Progress Report of Ongoing Schemes for Projects Date:Jul_2019

Division: --:Select:--, Printed on: 24/08/2019

Approved by SPE

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Champaran(Motihari)	Construction of (3x21.00m) size H.L. R.C.C. Bridge work beside of 2nd minor bridge in the approach road of Constructed H.L. RCC Bridge over river Gandak between Gopalganj-Bettiah (Bishunpur Panchayat) Pile Foundation (Within A/A of Gopalganj vishnupur main project)	Others	Pachim Champarn	82583.000000 / 4699(S) / 05 Jun 2014	RCC/63.00	500.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	22 Apr 2020	Work order issued But work has been stopped by villagers and vide Letter No. 23 dated 05.01.2019 and letter No. 559 dated 23.05.2019 submitted to DM, Gopalganj to resolve the problem
2	Champaran(Motihari)	New Connectivity	Nabard	Gopalganj			16100.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		District- West Champaran :- The Proposed approach road (Mangalpur Gudariya to Jagdishpur) is the existing R.W.D. Road having ROW 25' to 65' feet. Work executed by RCD, Bettiah. NewGreen field Bypass form Mangalpur Gudariya to Jagdishpur (SH-54). Length - 11.5 km Land required - 83.34 Acre. Status of L/A - L.A Proposal for land required 83.34 acre in 08 mouja submitted to DM, Bettiah vide Lt. No. 580 (we) dt. 29.05.2019 District-Gopalganj Land required - 48.532 Acre. No. of Mouja - 3 (Vishanpur, Jadopur Shukla, Jadopur Dukhaharan) No of Mouja in which LA completed - Nil Compensation - Nil Status of L/A - in under section -19 notification Published on dated 29.05.2019 where is pending - DLAO,Gopalganj. L.A. in Progress When L/A Completed - May be upto 3 months

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
3	Darbhanga	Construction of HL RCC Bridge on Kosi River between Baluaha Ghat and Gandaul under RIDF-XV [S.P.Singla Constructions Pvt. Ltd.]	Nabard	Darbhanga			0.00 M				0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	0.00/63030.37		Remarks for LA: Bridge and Approach Road work Completed and inaugrated on 14.12.2013 :- (i) Saharsa :- L.A. Proposal - 5.2741 acre (440M) Stretch. Estimate for construction of 440M Stretch. in Nagra & Khirho Village submitted vide letter no-440(WE) Date-11.05.2019. Secation-23 is in Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
4	Darbhanga	Construction of 13.00Km(Approx) long extended portion of Approach road of Baluaha Ghat Kosi Bridge between Baluahaghat to Gandaul upto Biraul (Hanti Kothi) in Saharsa/Darbhanga district of Bihar [GAMMON INDIA LIMITED]	Nabard	Darbhanga	40400.000000 / 1704 (S) / 14 Oct 2016	RCC/500.00	0.00 M	12 Mar 2013	11 Mar 2016						181.63/ 38460.25	<p>Bridge and Approach Road work completed. Carsh Barrier, Access Road Work and Boulder Pitching in Progress : District- Darbhanga Land required - 169.48 Acre (164.87 Rayati +4.61 Acre Govt. Land) No. of Mouja - 09 No of Mouja in which L/A completed. - Payment to Rayat in progress Compensation - Rs. 111.95 Cr. Deposited to the DLAO Darbhanga Status of L/A - Sec-37 (2) in Progress where is pending - In Payment process with DLAO Darbhanga. When L/A to be Completed - 30.06.2019</p> <p>District- Saharsa Land required - 27.46 Acre (20.55 Rayati +6.91 Acre Govt. Land) No of Mouja - 2 No of Mouja in which L/A completed - Compensation - Rs. 8,32,19,260 Deposited to the DLAO Saharsa. Status of L/A - Sec-37 in progress. where is pending - In Process by DLAO Saharsa. When L/A to be Completed - 30.06.2019</p> <p>Remarks for LA: Bridge and Approach Road work completed. Carsh Barrier, Access Road Work and Boulder Pitching in Progress : District- Darbhanga Land required - 169.48 Acre (164.87 Rayati +4.61 Acre Govt. Land) No. of Mouja - 09 No of Mouja in which L/A completed. - Payment to Rayat in progress Compensation - Rs. 111.95 Cr. Deposited to the DLAO Darbhanga Status of L/A - Sec-37 (2) in Progress where is pending - In Payment process with DLAO Darbhanga. When L/A to be Completed - 30.06.2019 District- Saharsa Land required - 27.46 Acre (20.55 Rayati +6.91 Acre Govt. Land) No of Mouja - 2 No of Mouja in which L/A completed - Compensation - Rs. 8,32,19,260 Deposited to the DLAO Saharsa. Status of L/A - Sec-37 in progress. where is pending - In Process by DLAO Saharsa. When L/A to be Completed - 30.06.2019</p>	

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
5	External Project Division	"Lohiya Path Chakra Project (Construction of Swap and grade separated U- turn based multi sectional interchange at Bailey road , Patna (In between Lalit Bhawan &Vidyut Bhawan) with multiple underpasses, Flyover, elevated section using U girders & extra dosed cable Stayed structures with State of art, Pavement finished road appurtenances, pedestrian crossing, Software controlled solar lighting, Landscaping, and integrated drainage system etc.) "	Plan	Patna	39147.700000 / 7192(s) / 05 Aug 2015	3200.00	0.00 M	19 Dec 2015	18 Dec 2017	30 Jun 2020	1.00/ 85.00	2.00/ 65.00	1.00/ 34.00	0.00/ 0.00	128.91/ 13256.90		Issues: 1. Design & Drawing Issue: Design & Drawing of 4 Places (Hartali More, Punaichak, Boring Canal Road & High Court) has yet to be fanilized. 2. Plan & Profile beyond Ch. 700m is being prepared by IIT Delhi & for Structural Design of Structures at Punaichak, Hartali More, Boring Canal Road & Underpass near High Court, Re-EOI is published.
6	Patna-1	Construction of Flyover Connecting Mithapur flyover to chiraiyatand Flyover via karbigahiya including approach road, service road & side drain etc in patna Town. (Rachna Construction Co. Bharuch Gujrat-16)	Plan	Patna	12186.250000 / 6976(S) / 29 Jul 2015	Flyover Bridge/1193.43	249.18 M	12 Nov 2015	11 Nov 2018	31 Mar 2020	0.00/ 61.20	0.00/ 31.00	0.00/ 7.60	0.00/ 0.00	87.52/ 4749.07		Work in Progress.
7	Patna-1	Construction of Flyover connecting Mithapur flyover to Bhikhari Thakur (Yarpur) Flyover via R.Block Junction including approach road, retaining wall, service road, elevated rotary & electrification etc in Patna Town. (Rachna Construction Co. Bharuch Gujrat-16)	Plan	Patna	16615.200000 / 7109(S) / 31 Jul 2015	Flyover Bridge/1748.22	486.11 M	12 Nov 2015	11 Nov 2018	31 Mar 2020	0.00/ 87.57	2.04/ 81.58	5.17/ 27.17	0.00/ 0.00	333.17/ 8097.75		Work in Progress.
8	Patna-1	Construction of Pontoon Bridge in U/S & D/S parallel to Mahtma Gandhi Setu under Patna district. Length- 2x1500 m Length Approach- 5000 m	Plan	Patna	8947.240000 / 7110(S) / 31 Jul 2015	Pontoon Bridge/	0.00 M	29 Dec 2015	15 Jun 2020		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 10404.55		Pontoon Sets dismantled from dated-29.06.2019 (Monsoon Period) and will be Re-installed after Monsoon.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
9	Patna-I	Construction of Approach to Rail-cum-Road Bridge across river Ganga at Digha-Ghat near Sonapur in State of Bihar (Phase-II)	Plan	Saran	24498.950000 / 7175(S) / 05 Aug 2015	3143.00	3143.00 M	16 Feb 2018	15 Feb 2020		10.00/ 50.00	2.00/ 40.00	0.00/ 30.00	5.00/ 75.00	406.93/ 7011.13		(i) Minor structure upto NH-19 old Alignment has been completed. (ii) RE-Wall is under Progress. (iii) Fabrication for Super-structure at Railway Abandoned line is under progress as per Verbal Communication by Contractor. (iv) Piling work in Progress RoB.
10	Patna-I	Construction of Approach to Rail-cum-Road Bridge across river Ganga at Digha-Ghat near Sonapur in State of Bihar (Phase-I)	Plan	Saran	24498.950000 / 7175(s) / 05 Aug 2015	2560.00	2560.00 M	12 Dec 2015	11 Dec 2016	11 Jun 2017	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 21534.46		Inaugurated on 11.06.2017 & opened to traffic.
11	Champanan(Motihari)	Construction of H.L. RCC bridge in Vishnupur Panchayat of Gopalganj District of the river Gandak M/S Vasishta Construction Pvt Ltd. Ph- 09849767222	Nabard	Gopalganj		RCC/1920.00	0.00 M	01 Jun 2009	30 Nov 2013	15 Dec 2017	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 52202.99		Bridge and Approach Road of Gopalganj Vishnupur completed. Inaugurated on 13.03.2016 by Honble Chief Minister and traffic is moving .

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
12	Champanan(Motihari)	"Construction of 2 - Lane Approach Road Connectivity to Newly Constructed H.L. Bridge (42x44M) Over River Gandak between Dhanha Ghat to Ratwal Ghat (Approx Length 15 Km in the District of West Champanan, Bettiah (Bihar). UJJAIN ENGICON INDIA PVT. LTD. "	Plan	Pachim Champanan	12524.000000 / 7722(S) / 18 Aug 2015	RCC/63.00	15183.00 M	28 Aug 2015	27 Aug 2017	25 Nov 2017	0.00/ 100.00	0.00/ 100.00	0.00/ 81.00	0.50/ 83.50	171.51/ 9431.01	31 Mar 2019	Dhanha-Ratwal main Bridge size (42x44m) Inaugurated on 26.11.2013 Details of it extended road - Road Lenght 15.183 km. Minor Bridge - 4 nos (2 nos in Progress and 2 nos Completed RCC Box Coulvrt - 14 nos Completed Hume pipe -12 nos Completed Approach Road Status E/W = 97%, Sub. Grad = 97%, GSB = 94%, WMM = 94%, BM=70%, & SDBC=60% L.A Details Land required - 97.036 Acre (44. 457 acre Govt. Land & 52.579 Acre Raiyati Land) No of Mouja - 09 (Dhanha, kataha, Daunaha, Tamkuha, Taulaha, Vazarkaraiya, Kathar, Patilar, and Chautarwa). No of Mouja in which L/A completed - Payment Started Payment of Compensation - Total Compensation Rs. 12,22,80,466.00 vide Lt. No. 155 (E) 13.02.2018 deposited to D.L.A.O./Bettiah. Status of L/A - Payment Started in Progress where is pending - DLAO, Bettiah, L.A. in Progress When L/A to be Completed - may be upto 3 months

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
13	Champanan(Motihari)	"Construction of H.L. RCC bridge (24x60m span) in the 27th KM of chakiya kesaria sattarghat road over river Gandak . M/S Vasishtha Construction Pvt Ltd. Ph-09849767222"	Nabard	East Champanan(Motihari)	26347.890000 / 4156(S) / 13 Apr 2012	RCC/1440.00	8060.00 M	20 Oct 2012	19 Apr 2016	31 Dec 2019	0.00/ 100.00	0.00/ 100.00	1.00/ 93.00	1.00/ 72.00	192.87/ 22997.65	31 Dec 2019	District- East Champanan (Motihari) Land required - 94.17 Acre No. of Mouja - 5 (Dhekahan Chadar 3, Dhekahan Chadar 4 Sundarpur cha. - 01, Sundarpur cha. -7 Manjharia cha. - 05) No of Mouja in which L/A completed - Payment started. Compensation - Rs. 2000.00 Lkh Deposited to DLAO East Champanan (Motihari) vide Letter No. 88 dated 18.10.2016 Letter No. 132 dated 17.11.2017 & Letter No. 520 dated 16.12.2017 Status of L/A - Payment started in Progress where is pending - DLAO, East Champanan, Payment in Progress When L/A Completed - May be upto 2 months District- Gopalganj Land required - 9.045 Acre No. of Mouja - 2 (Narvar and Khobharipur) No of Mouja in which L/A completed - Payment Started Compensation - Rs. 150.00 Lakh deposited to DLAO, Gopalganj vide Lt. No. 908 and 909 dated 18.08.2018 and Rs. 100.00 Lakh. vide Lt. No. 1226 dt. 01.11.2018 and Rs. 200.00 Lakh vide Lt. No. 383 (we) dated 27.03.2019 deposited to DLAO, Gopalganj. Status of L/A - Payment Started in Progress where is pending - DLAO, Gopalganj, L.A. in Progress (Unsurveyed Land 4 mouja in Gopalganj to be settle by D.M.) Gopalganj, how ever work is in Progress. When L/A Completed - May be upto 2 months Note:- Finishing Work is in Progress One spain balance due to flood in Gandak river earlier monsoon pried

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks	
											Physical				Financial			
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)				Cumulative
14	Bhagalpur	Construction of 4 Lane H.L.R.C.C. Bridge (35x52.55m) 1.84Km & Approach Road 10.87KM & Guide Bunds at Vijay Ghat, Naugachia over rover Kosi in the district of Bhagalpur, Bihar S.P.Singla Construction Pvt. Ltd.	Nabard	Bhagalpur	46784.000000 / RCD Letter No. 963(s) / 07 Feb 2017	RCC/1.84	10.87 M	09 Jan 2014	30 Jun 2017			0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	50239.00	1. (i) पुल कार्य पूर्ण (ii) पहुँच पथ का कालीकरण कार्य पूर्ण (iii) यातायात चालू 2. (i) A2 Side के Guide Bund के लिए 25.92 एकड. भूमि अधिग्रहण किया जाना है (ii) Sec- 11 पूर्ण (iii) जिला भू-अर्जन पदाधिकारी, भागलपुर के पत्रांक- 522 (अनु०) दिनांक- 04.12.2018 के द्वारा राशि 13,89,88,386.00 रुपये की माँग की गई है (iv) इस कार्यालय का पत्रांक- 111(अनु०) दिनांक- 04.02.2019 के द्वारा राशि 13,89,88,386.00 रुपये जिला भू-अर्जन पदाधिकारी, भागलपुर को समर्पित (v) Sec-19 प्रक्रियाधीन (vi) Declaration of Section-19(1) for Land Acquisition has been publish by D.L.A.O, Bhagalpur in News Papers.	
15	Gaya	"Construction of 4- Lane H.L.R.C.C Bridge (58x50) in between Daudnagar-Nasriganj over Sone river. M/s. Hindustan Construction Co. Ltd."	Nabard RCD	Aurangabad	100656.000000 / 10100 (S) / 15 Dec 2016	RCC/2900.00	7650.00 M	04 Mar 2014	03 Mar 2017	31 Mar 2019		0.00/100.00	0.00/100.00	0.00/100.00	0.00/75.00	82155.43	31 Dec 2019	Bridge work completed and Approach Road work in Progress. First Phase of work (upto Varun-Daudnagar road) completed & Innagurated. Aurangabad : - Land Required - 56.400 Acre No. of Mouja - 03 Govt. Land - 2.24 Acre Land Acquired - 46.2736 Acre (Under Perpetual Lease and L/A Act.) Vakast Land - 7.1414 Rest 0.75 Acre will be acquired under L/A Act. due to raiyats are not ready to Perpetual Lease on present rate. District-Rohtas Land required - 43.5560 Acre No. of Mouja - 04 No of Mouja in which LA completed - 04 Govt. Land - 1.6275 Acre Land Acquired - 41.9285 Acre (Under Perpetual Lease and L/A Act.) Land acquisition complete.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
16	Ara	Construction of H.L. R.C.C Bridge over River in Ganga between Ara (NH- 30) & Chapra (NH- 19) Via Babura Doriganj S.D.B./S.P.S. (J.V.) 9386240810	Plan	Ara	88600.000000 / 10037(S) / 31 Dec 2018	RCC/400.00	17000.00 M	05 Jul 2010	04 Jul 2014	30 Jun 2019	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 96.00	217.31/ 84050.73		Bridge Work completed & Innaugurated on 11.06.2017. Traffic on since 18.08.2017
17	Saran Works	Construction of Double Decker Fly Over from Gandhi Chowk to Nagarpalika Chowk in Chhapra of distric Saran	CRF	Saran	41131.330000 / 8796(S) / 10 Oct 2017	6620.00	0.00 M	07 Jun 2018	06 Jun 2022		2.81/ 11.81	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	3.88/ 4418.34		<p>क्षेत्रीय मुख्य वन संरक्षक मुजफ्फरपुर के पत्रांक- 431 दिनांक- 24.04.2019 द्वारा पथ के किनारे चिन्हित वृक्षों की कटाई की स्वीकृति प्रदान की गई है। Rs. 67.26 Lakhs Transferred to IIT Roorkee for Vetting of Design. Vetting of design of piles Group PG-A, PG-B, PG-B1, PG-C, PG-C1, PG-D, PG-E1, PG-E2 & PG-E3 received. Pilling is in progress & 270 Piles completed till date. Mobilization advance given to contractor Rs.26.79 Crore. Electrical utility shifting work is in progress.</p> <p>Remarks for LA: LA proposal for sec- 21,31, 32,33 & 34 submitted to DLAO Chhapra. Proposal returned at dak stage for copy of Khatiyani.</p>

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
18	Khagaria	Construction of 2x2 Lane Bridge with footpath across river Ganga between Sultanganj (Bhagalpur District) and Aguwani Ghat (Khagaria District) including navigational span of cable stayed and approaches (Connecting NH31 and NH80) in the state of Bihar. S.P.Singla Constructions Pvt. Ltd.	Nabard	Khagaria	171077.000000 / 8797(S) / 14 Nov 2013	RCC/3160.00	20418.00 M	02 May 2015	01 Nov 2019			0.05/ 99.21	1.12/ 85.64	0.69/ 24.66	0.00/ 0.00	685.59/ 87083.81	Bridge work is Progress : (i) Bhagalpur :- L.A. Proposal - 100.3553 Acre In Bhagalpur District at Sultanganj side for acquisition of total 100.3553 acres Land. Out of seven Mauja, Notice for receiving compensation amount has been issued for 4 mauza. In mauza ward No. 8, for Raiyati land part rate has been fixed and notice to relevent raiyat is under process. For Govt. land part proposal for transfer is to be sent to Commissioner Bhagalpur. For ward no. 3 proposal for transfer of govt. land is sent ot commissioner Bhagalpur. For Mauza Rasidpur Sec-19 is under Process. Cost of L.A. Rs. 197,76,58,824.00 + 30,25,000.00 (SIA) Deposited to DLAO Bhagalpur (ii) Khagaria:- L.A. Proposal - 300.427 Acre + 6.7015 = 307.1285 Award or 13 mauza out of total 17 mauja for the 300.427 acre land under acquisition in Khagaria district have been declared on date 02.11.18 and 15.01.19 by the office of DLAO, Khagaria. Final rate fixation for rest 4 mouza is under progress and in last stage. Total 277 land owner out of total 1070 in all 17 mauza have received compensation from office of DLAO Khagara. Some Land owners had refused to take compensation amount on the basis of Low compensation amount. For above mentioned case honorable LARRA court, Munger, ordered to DLAO Khagaria to deposite compensation amount in court. Cost of L.A. Rs. 1,46,64,37,498.00 + 68,53,000.00 (SIA) Deposited to DLAO Khagaria.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
19	Muzaffarpur	Construction of 3- Lane H.L. RCC bridge in Bangra Ghat connecting SH- 74 (Muzaffarpur District) & SH- 90 (Saran District) over river Gandak including approach road . S.p Singla Contruction, 011-42143697, Ph- 09501688799	Nabard	Muzaffarpur	50897.950000 / 8795(s) / 14 Nov 2013	RCC/1506.00	18230.00 M	11 Apr 2014	10 Apr 2017	31 Dec 2019	0.15/ 98.35	3.99/ 94.44	8.35/ 84.10	6.00/ 50.83	1358.42/ 33879.13	01 Dec 2019	Work in Progress. Remarks for LA: Muzaffarpur district- Under Perpetual lease in 7 Villages Registration of 30.18/45.9715 Acre land (315/449 Plots) completed. 2.Gopalganj district- Out of 5 Villages Land Acquisition in 3 villages completed and handed over to BRPNNL, WD- Muz. Two villages are un-surveyed land where construction work is going on. 3. Saran District- Out of 9 villages payment of compensation is 5 villages are in progress, award in 2 villages are in progress and section 19 in 2 villages are in progress.