

Bihar Rajya Pul Nirman Nigam Ltd, Patna

Progress Report of Ongoing Schemes for Projects Date:Jul_2019

Division: --:Select:--, Printed on: 24/08/2019

Approved by SPE

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks	
											Physical				Financial			
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
1	External Division-2 (Kishanganj)	Construction of Karpuri hostel under Kishanganj District (Chhahar Divari nirman work) Ganesh Construction Araria	Non-Plan	Kishanganj	66.380000 / 2591 / 26 Dec 2017	Others/1.00	0.00 M	25 Sep 2018	24 Jan 2019			7.69/ 76.00	31.00/ 31.00	0.00/ 0.00	0.00/ 0.00	0.00/ 6.76		1. Work progress is slow due to rain/flood water. 2. SPE recommended for debar of the the contractor vide letter no. 441(we) dated 27.05.2019 3. Pilling - 128/128 4. Wall - 120/387
2	External Division-2 (Kishanganj)	Construction of 2x16.50m R.C.C. Bridge over Kathliya Kochpara Dhar in Kishanganj Block in the District of Kishanganj. [Star Construction]	MMSNY	Kishanganj	261.530000 / 6868(s) / 23 Jul 2014	RCC/33.00	185.00 M	03 Oct 2014	02 Oct 2015			0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 50.00	0.00/ 166.91		1. Contractor Debared vide MD It. No. 1015 dt 15.03.2016 2. SPE recommended to rescind the contractor vide It. No. 488 (WE) dt 07.06.2019
3	External Division-2 (Kishanganj)	Construction of H.L. R.C.C. Bridge (21x24.75 m) over Koul River in Jurail Laucha Road of RWD Road in the District of Kishanganj. [Navin Chandra Sarkar]	Nabard RWD	Kishanganj	5205.970000 / 05 / 01 Jan 2018	RCC/430.00	590.00 M	24 Mar 2018	23 Sep 2019	23 Sep 2019		0.00/ 100.00	0.00/ 100.00	9.00/ 100.00	10.00/ 65.00	0.00/ 1264.96		1. Workdone Previously-16 Span. 2. Bridge work completed. 3. E/W in approach road in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
4	External Division-2 (Kishanganj)	Construction of 6X24.00M H.L.R.C.C Bridge in 11th km. of Muraligach-Thakurganj Road over Chenga river at Chenga Ghat in Kishanganj District. [Shiv Kishore Construction]	Plan	Kishanganj	2085.000000 / 1292(s) / 18 Feb 2017	RCC/147.78	525.00 M	11 Jan 2018	10 Jan 2020		2.00/96.00	7.00/68.00	0.00/6.00	0.00/0.00	0.00/614.89		Work stopped due to flood.
5	External Division-2 (Kishanganj)	Construction of 5X16.00M H.L.R.C.C Bridge over Kankai river under Kochadhaman Block in 15th km. of Mastan Chowk-Bagalbari-Rahmatpara-Alta-Barbatta road in the District of Kishanganj [Navin Chandra Sarkar, Katihar]	Plan	Kishanganj	1648.000000 / 12071(s) / 27 Dec 2017	RCC/83.05	210.00 M	06 Oct 2018	05 Apr 2020		0.00/30.00	0.00/0.00	0.00/0.00	0.00/0.00	70.23/274.45		Work stopped due to flood.
6	External Division-2 (Kishanganj)	Construction of 3x30.00m H.L. R.C.C. Bridge on River Burhi Kankai of Indo-Nepal Border Road in the District of Kishanganj at Ch-113.640 [S.P. Singla Const. Pvt. Ltd.]	Nabard	Kishanganj	724.710000 / 7209(S) / 09 Sep 2013	RCC/90.00	300.00 M	01 Oct 2013	30 Apr 2016		0.00/100.00	0.00/100.00	0.00/100.00	0.00/15.00	0.00/547.05		1. Bridge work Completed 2. Approach road not completed due to delay in Land Acquisition. 3.As per instruction joint site inspection report with Road division RCD Kishanganj has been submitted to Dy. CE, works circle no-2 vide this office lt. No-382(E) dated-11.05.2019 to transfer the project to Road Div. RCD.
7	External Division-2 (Kishanganj)	Construction of 37x30m H.L. R.C.C. Bridge on River Burhi Kankai of Indo Nepal Border Road in the District of Kishanganj at Ch- 109.65 [S.P. Singla Pvt. Ltd.]	Nabard	Kishanganj	6654.940000 / 7209(S) / 09 Sep 2013	RCC/1110.00	537.00 M	30 Oct 2013	30 Jul 2016		0.00/100.00	0.00/100.00	0.00/100.00	0.00/20.00	0.00/6525.03		1. Bridge work Completed 2. Approach road not completed due to delay in Land Acquisition. 3.As per instruction joint site inspection report with Road division RCD Kishanganj has been submitted to Dy. CE, works circle no-2 vide this office lt. No-382(E) dated-11.05.2019 to transfer the project to Road Div. RCD.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
8	External Division-2 (Kishanganj)	Construction of 2x30.00m H.L. R.C.C. Bridge on River Surbhitha of Indo-Nepal Border Road in the District of Kishanganj at Ch-123.00 [S.P. Singla Const. Pvt. Ltd.]	Nabard	Kishanganj	650.850000 / 7209(s) / 09 Sep 2013	RCC/60.00	260.00 M	01 Oct 2013	01 Apr 2016		0.00/100.00	0.00/100.00	0.00/100.00	0.00/20.00	0.00/405.07		1. Bridge work Completed 2. Approach road not completed due to delay in Land Acquisition. 3.As per instruction joint site inspection report with Road division RCD Kishanganj has been submitted to Dy. CE, works circle no-2 vide this office
9	External Division-2 (Kishanganj)	Construction of 14x30.00m H.L. R.C.C. Bridge on River Maichi of Indo-Nepal Border Road in the District of Kishanganj at Ch-124.00 [S.P. Singla Const. Pvt. Ltd.]	Nabard	Kishanganj	3729.170000 / 7209(s) / 09 Sep 2013	RCC/420.00	246.00 M	01 Oct 2013	30 Apr 2016		0.00/100.00	0.00/100.00	0.00/100.00	0.00/0.00	0.00/2330.22		1. Bridge work Completed 2. Approach road not completed due to delay in Land Acquisition. 3.As per instruction joint site inspection report with Road division RCD Kishanganj has been submitted to Dy. CE, works circle no-2 vide this office It. No-382(E) dated-11.05.2019 to transfer the project to Road Div. RCD.
10	External Division-2 (Kishanganj)	Construction of 2x30.00m H.L. R.C.C. Bridge on River Surbhitha Local Nala of Indo-Nepal Border Road in the District of Kishanganj at Ch-146.850 [Bhartiya Infrastructure Pvt. Ltd.]	Nabard	Kishanganj	593.600000 / 7209(s) / 09 Sep 2013	RCC/61.22	320.00 M	01 Oct 2013	30 Jul 2015		0.00/100.00	0.00/100.00	0.00/100.00	0.00/70.00	0.00/279.65		1. Bridge work Completed 2. Approach road not completed due to delay in Land Acquisition. 3.As per instruction joint site inspection report with Road division RCD Kishanganj has been submitted to Dy. CE, works circle no-2 vide this office It. No-382(E) dated-11.05.2019 to transfer the project to Road Div. RCD.
11	External Division-2 (Kishanganj)	Construction of 2x30m H.L. R.C.C. Bridge on River Local Nala of Indo-Nepal Border Road in the District of Kishanganj at Ch-149.00 [Bhartiya Infrastructure Pvt. Ltd.]	Nabard	Kishanganj	691.730000 / 7209(s) / 09 Sep 2013	RCC/60.00	380.00 M	01 Oct 2013	30 Jul 2015		0.00/100.00	0.00/100.00	0.00/100.00	0.00/5.00	0.00/276.28		1. Bridge work Completed 2. Approach road not completed due to delay in Land Acquisition. 3.As per instruction joint site inspection report with Road division RCD Kishanganj has been submitted to Dy. CE, works circle no-2 vide this office It. No-382(E) dated-11.05.2019 to transfer the project to Road Div. RCD.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
12	External Division-2 (Kishanganj)	Construction of 2x30m H.L. R.C.C. Bridge on River Pahari Local Nala of Indo-Nepal Border Road in the District of Kishanganj at Ch-151.00 [Bhartiya Infrastructure Pvt. Ltd.]	Nabard	Kishanganj	555.630000 / 7209(s) / 09 Sep 2013	RCC/60.00	420.00 M	01 Oct 2013	30 Jul 2015		0.00/100.00	0.00/100.00	0.00/100.00	0.00/5.00	0.00/248.75		1. Bridge work Completed 2. Approach road not completed due to delay in Land Acquisition. 3.As per instruction joint site inspection report with Road division RCD Kishanganj has been submitted to Dy. CE, works circle no-2 vide this office lt. No-382(E) dated-11.05.2019 to transfer the project to Road Div. RCD.
13	External Division-2 (Kishanganj)	Construction of HL RCC bridge (2x16.00m) including approach road, diversion and protection work in place of damaged road by flood in 2017 in the 13th km of Mastan chowk-Bagalbari-Rahamatpara-Alta-Barbatta road in the district of Kishanganj. [Tirupati Balajee Earth Work Pvt. Ltd.]	FDR	Kishanganj	442.730000 / 11968(s) / 21 Dec 2017	33.22	300.00 M	24 Mar 2018	23 Jun 2019		0.00/100.00	0.00/100.00	0.00/90.00	0.00/35.00	0.00/201.84		1. Railing/Wearing Coat in progress 2. Work progress slow due to rainy season/flood. 3. Notice to debar issued vide this office lt. no. 668 dt.- 31.07.2019 4. LD imposed.
14	External Division-2 (Kishanganj)	Construction of of H.L. RCC bridge (5X16.00 m) in 6th km. of Kishanganj-Bahadurganj road under FDR in the District of Kishanganj. [Balram Singh]	FDR	Kishanganj	791.440000 / 47 (S) / 02 Jan 2018	83.05	300.00 M	28 Mar 2018	27 Sep 2019		0.00/100.00	0.00/20.00	0.00/0.00	0.00/0.00	17.13/346.67		1. Work progress slow due to rainy season/flood. 2. Notice to debar issued vide this office lt. no. 466 dt.- 03.06.2019 3. LD imposed.
15	External Division-2 (Kishanganj)	Construction of H.L. RCC bridge (4X16.00 m) in 11th km. of Bahadurganj-Tedhagach road in the District of Kishanganj. [Binod Kumar Singh]	FDR	Kishanganj	786.000000 / 12073(s) / 27 Dec 2017	66.44	300.00 M	24 Mar 2018	23 Sep 2019		0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	0.00/551.61		Work Completed

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
16	External Division-2 (Kishanganj)	Construction of H.L. R.C.C. bridge (3x16.00m) including approach road, diversion and protection work in place of damaged road in 9th km of Mastan chowk-Bagalbari-Rahamatpara-Alta-Barbatta road in the district of Kishanganj. [Bidyand Gupta]	FDR	Kishanganj	570.910000 / 12072(s) / 27 Dec 2017	49.83	300.00 M	24 Mar 2018	23 Jun 2019		0.00/100.00	0.00/95.00	0.00/15.00	0.00/20.00	0.00/206.21		1. Work progress slow due to rainy season/flood. 2. Notice to debar issued vide this office lt. no. 669 dt.- 31.07.2019 3. LD imposed.
17	Patna-1	(b) Construction of Jan Nayak Karpuri Chhatrawas Chahar Diwari (Hostel) in district Patna.	Welfare Department	Patna	375.870000 / 38(S) / 13 Apr 2018	Others/0.00	0.00 M				0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/25.12		Boundary Wall Completed.
18	Champanan(Motihari)	Construction of High Level R.C.C. Bridge (5x18.00 Mtr.) with approach road and Protection work on 4.05 KM of Manuapul - Yogapatti-Nawalpur-Ratwal Road over Tirhut Canal in the District of West Champanan, Bridge Length - 93.00 Mtr. Pile Foundation.	CRF	Pachim Champarn	13244.540000 / 1253(S) / 15 Feb 2018	RCC/93.00	30.00 M	30 Jan 2019	29 Jul 2020		0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	29 Jul 2020	Work order Issued for NOC awaited from WRD
19	Champanan(Motihari)	Construction of H.L. R.C.C. Bridge (8x16.00m) over Balore River on 1st km. of Narkatiyaganj - Binwalia Road. Pile Foundation. M/S Aditya Construction Pvt. Ltd.	Plan	Pachim Champarn	1759.380000 / 11612(s) / 13 Dec 2017	RCC/96.00	400.00 M	09 May 2018	08 May 2020		0.00/100.00	0.00/100.00	0.00/60.00	0.00/55.00	0.00/1111.37	08 May 2020	Work is in Progress

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month				Likely date of completion	Remarks	
											Physical						Financial
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			Cumulative
20	Champan(Motihari)	Construction of H.L. R.C.C. Bridge (5x12.00m) on 1st Km. of Lauriya - Sikarpur-Thori Road. Pile Foundation M/S Parmar Construction .	FDR	Pachim Champarn	862.000000 / 1383 (s) / 21 Feb 2018	RCC/60.00	150.00 M	27 Sep 2018	26 Dec 2019		0.00/85.00	0.00/5.00	0.00/0.00	0.00/0.00	65.95/410.92	26 Dec 2019	Work stopped due to flood
21	Champan(Motihari)	Construction of H.L. R.C.C. Bridge (7x12.00m) on 1st Km. of Lauriya - Ramnagar Road. Pile Foundation M/S Haque Construction.	FDR	Pachim Champarn	1125.530000 / 292(s) / 10 Jan 2018	RCC/84.00	120.00 M	29 May 2018	28 Nov 2019		0.00/100.00	10.00/90.00	5.00/55.00	0.00/20.00	100.00/544.28	28 Nov 2019	Work is stopped due to flood but finishing work in progress
22	External Project Division	Construction of H.L. R.C.C.-P.S.C. Bridge with its approach road in 9th K.m of Sour-Patarghat road in the district of Saharsa.(PKG-29) (M/s Jai Mata Di Construction, Shri Krishnapuri (South), Begusarai (Bihar)-851101)	WBP Phase-2	Saharsa	1265.510000 / 404 / 28 May 2014	HL/99.00	300.00 M	08 Mar 2019	07 Mar 2021		0.00/40.00	0.00/0.00	0.00/0.00	0.00/0.00	28.33/365.15		1. New Scheme started in March 19. 2. A1 Well Cap casted. 3. P1 Well Stenning under completed. 4. A2 Well Stenning under progress.
23	External Project Division	Construction of H.L. R.C.C.-P.S.C Bridge with its approach road in 3rd Km of Baluwahat Kosibandh via Aghori-Sakra-Paharpur-Baghwa road in the district of Saharsa.(PKG-13) (M/s Jai Mata Di Construction, Shri Krishnapuri (South), Begusarai (Bihar)-851101)	WBP Phase-2	Saharsa	1031.430000 / 404 / 28 May 2014	HL/112.00	300.00 M	08 Mar 2019	07 Mar 2021		0.00/40.00	0.00/0.00	0.00/0.00	0.00/0.00	126.39/396.79		1. New Scheme started in March 19. 2. A2 Well Cap casted. 3. P3 Well Stenning under completed. 4. P1, P2, A1 Well Stenning under progress.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
24	Champan(Motihari)	Construction Of H.L. R.C.C. Bridge (4x21.75m) over Pandai River on Narkatiyaganj - Balthar Road in West Champan . Pile Foundation M/S Rohan Construction Pvt. Ltd.	Nabard RWD	Pachim Champarn	524.060000 / 9379(s) / 11 Dec 2017	RCC/87.00	240.00 M	20 Oct 2018	19 Jan 2020		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	10.00/ 75.00	35.89/ 369.37	19 Jan 2020	Bridge work completed Approach Road in Progress
25	External Project Division	Construction of H.L., R.C.C Bridge(3X25) with its approach road in along Kakurwa Dhar in 24th Km of Chandradei-Bangama-paktola-Matiary-Mongra road in the district of Araria. {Nirman Engicons Pvt. Ltd., At + P.O.- Mohanpur, District-Begusarai (Bihar)-851131}(PKG41)	WBP Phase-2	Araria	757.760000 / 404 / 28 May 2014	75.00	100.00 M	27 Feb 2016	26 Aug 2017	30 Jun 2019	0.00/ 80.00	0.00/ 25.00	0.00/ 0.00	0.00/ 0.00	0.00/ 342.49		1. A2 & P2 well cap completed. 2. A1,P1stening in progress. 3. Contractor is debarred. 4. By June,2020 it will be completed. 5. LD is imposed. 6. Due to flood work is stopped.
26	Champan(Motihari)	Construction Of H.L. R.C.C. Bridge (3x18.75m) over Harpatbeni River on Sukhlahi Path. Pile Foundation. M/S SG. Piling and Construction Pvt. Ltd.	Nabard RWD	Pachim Champarn	571.270000 / 180 / 16 Jan 2017	RCC/56.00	200.00 M	19 Feb 2018	18 Aug 2019		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	20.00/ 60.00	0.00/ 328.06	18 Aug 2019	Bridge work completed Approach Road in progress
27	External Project Division	Construction of H.L., R.C.C. Bridge(3X25) with its approach road over Tilyuga river in Theho village-Sonapur road in Dagmara Panchyat of Nirmali block in the District of Supaul. (Devraha Construction Pvt. Ltd., Goutam Nagar, Ward No.-12, Saharsa-852201) (PKG-38 B)	WBP Phase-2	Supaul	867.770000 / 770 / 25 Sep 2014	HL/75.00	350.00 M	15 Feb 2017	14 Feb 2019		10.00/ 80.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 596.91		1. Abutment A1, P2 Plugging completed. 2. A2-P2 Well Cap completed. 3. P1 & A2 stening work in progress. 4. LD is imposed.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
28	External Project Division	Construction of H.L., R.C.C. Bridge(4X25)with its approach road over Tilyuga river besides screw pile bridge in Kewtapatti-Nirmali Bazar road in Nirmali Block in the district of Supaul. (Devraha Construction Pvt. Ltd., Goutam Nagar, Ward No.-12, Saharsa-852201) (PKG-38 A)	WBP Phase-2	Supaul	1172.780000 / 770 / 25 Sep 2014	HL/100.00	350.00 M	15 Feb 2017	14 Feb 2019		5.00/60.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/596.91		1. Abutment A1 Plugging Completed. 2. Pier P1 in plugging stage. 3. P2 & P3 well stening in progress. 4. Abutment A2 well curb in progress. 5. Land Acqution by perpetual lease is under process and request has been sent to RWD for allotment. 6. LD is imposed.
29	External Project Division	Construction R.C.C. Bridge(7X25) with its approach road in Dubhari-Chakla Ghat to Kosi Embankment road (Near Spur) on 57.20 R.D. of Kosi Embankment in the district of Supaul. {Vishwanath Sharma, Vill. + P.O.-Rahua, P.S.-Rosera, District- Samastipur-848210 (Bihar)}(PKG-34)	WBP Phase-2	Supaul	1530.910000 / 404 / 28 May 2014	HL/175.00	350.00 M	17 Oct 2016	16 Oct 2018		0.00/100.00	0.00/100.00	15.00/90.00	0.00/40.00	90.16/1100.20		1. All Deck Slab Completed. 2. Railing work in progress. 3. Earth work in progress. 4. Land Acqution by perpetual lease is under process and Six man committee has submitted the report and request has been sent to RWD for allotment. 5. People is asking for higher rate from D.M. 6. By the help of administration the work is started. 7. Press release is published for Perpetual Lease of Land.
30	Patna-I	(a) Construction of Jan Nayak Karpuri Chhatrawas (Hostel) in district Patna.	Welfare Department	Patna	375.870000 / 38(S) / 13 Apr 2018	Others/0.00	0.00 M				15.00/40.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/25.12		106/122 Pile work completed. Pile Cap work is under progress.
31	External Project Division	Construction of H.L., R.C.C Bridge(2X28)with its approach road in 14th K.M. of Chaudhara-Amha-Lokha-Saharsa road in Place of damaged Old R.C.C Bridge in the district of Saharsa. (Sincon Infrastructure Pvt. Ltd., S.K Puri, LG-1 & 2, Majestic Plaza, West Boring Canal Road, Patna-800001) (PKG-32)	WBP Phase-2	Saharsa	870.000000 / 609 / 25 Jul 2014	HL/56.00	350.00 M	27 Feb 2016	26 Aug 2017	30 Jun 2019	0.00/100.00	0.00/100.00	0.00/30.00	0.00/20.00	30.00/315.27		1. 3/6 Girder Casted. 2. A1-P1 slab reinforcement in progress. 3. P1-A2 Girder Staggering-Shuttering under progress. 4. Approach road work in Progress. 5. By December,2019 it will be completed. 6. LD is imposed.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
32	Champan(Motihari)	Construction of H.L. R.C.C. Bridge (4x21.75 m) on 7th km. of Balther - Narkatiyaganj Road over Kartaha River. Pile Foundation. M/S SG Piling and Construction Pvt. Ltd.	Nabard RWD	Pachim Champarn	716.610000 / 179 / 16 Jan 2017	RCC/87.00	200.00 M	19 Feb 2018	18 Aug 2019		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	10.00/ 80.00	20.11/ 558.22	18 Aug 2019	Bridge work completed Approach Road in Progress
33	Patna-1	Construction of Incubation Centre I.I.T. Patna (Bihta)	Others	Patna	1640.700000 / / 17 Nov 2016	Others/0.00	0.00 M	06 Oct 2018	05 Apr 2020		0.00/ 100.00	10.00/ 100.00	20.00/ 100.00	0.00/ 0.00	65.00/ 546.93		Finishing & Utility work in progress.
34	External Project Division	Construction of H.L, R.C.C Bridge(7X33) with its approach road in 5th K.M. of Chhatapur-Girdharp-Chunni road in the district of Supaul. (Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)(PKG-25)	WBP Phase-2	Supaul	1988.260000 / 404 / 28 May 2014	HL/231.00	300.00 M	14 Feb 2017	13 Feb 2019		0.00/ 100.00	0.00/ 100.00	16.00/ 76.00	0.00/ 10.00	0.00/ 1598.09		1. 21/21 Girder completed. 2. 5/7 Deck Slab completed. 3. Earth work in progress. 4. By December,2019 it will be completed. 5. EOT applied bt Contractor upto December,2019. 6. LD is imposed.
35	Patna-1	Construction of Accomodation with toilet facility for Pataients and their attendents in the campus of Indira Ghandhi Institute of Medical Sciences (IGIMS) Patna (Total Area 2712sqft)	Plan	Patna	92.000000 / 222/18 / 29 Sep 2018	Others/0.00	0.00 M	15 Feb 2019	14 Nov 2019		0.00/ 100.00	5.00/ 100.00	0.00/ 100.00	0.00/ 0.00	0.00/ 25.56		Roof Slab Casting Completed. Brick work completed. Finishing work under progress.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
36	External Project Division	Construction of H.L, R.C.C Bridge(4X33) with its approach road in 15th K.M. of Ranginiya-Sonbarsa Road in Palce of Old S.P. Bridge in the district of Saharsa. (Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088) (PKG-24)	WBP Phase-2	Saharsa	1549.360000 / 404 / 28 May 2014	HL/132.00	300.00 M	29 Jun 2017	28 Jun 2019	30 Jun 2020	0.00/100.00	0.00/30.00	0.00/0.00	0.00/0.00	0.00/1481.28		1. Foundation completed progress. 2. A2 and P3 Shaft Cap Completed. 3. P2 Shaft Completed. 4. Due to encroachment at site in Bridge alignment work started in the month of March 2018 starting. Encroachment was removed with the help of administration in Feb.2018 and work started in march. 5. By June,2020 it will be completed. 6. EOT applied by Contractor upto March,2020.
37	External Project Division	Construction of H.L, R.C.C Bridge(4X33) with its approach road in 15th Km in Khurhan-Parel-Ratwara-Kapasiasa road on Laliya Dhar in the district of Madhepura. (Extended part of RCD road 0 to 15 k.m.) {M/s Sri Ram Enterprises, 2nd Floor, Sri ram Tower, M.P.D.Road, Naya Bazar, Bhagalpur-812002 (Bihar)}(PKG-23)	WBP Phase-2	Madhepura	1274.290000 / 404 / 28 May 2014	HL/132.00	320.00 M	13 Sep 2017	12 Sep 2019		0.00/100.00	0.00/100.00	0.00/100.00	10.00/100.00	0.00/1225.01		Completed.
38	Patna-1	Construction of H.L. R.C.C. Bridge (6x18.00m) over river Punpun between Nashapur (Naubatpur Block) Poaawan Ghat (Masaudhi Block) in Kahaguri-Khaurat Road in the district of Patna.	Plan	Patna	1369.000000 / 2296(S) / 05 Mar 2019	RCC/108.00	200.00 M				0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/1.33		Tender under Process.
39	External Project Division	Construction of H.L, R.C.C Bridge(1X21) with its approach road in Chandradei-Kamalidha-Paratha road along Lalihi Dhar in 2nd Km in the district of Araria.(Tirupati Balaji Earth Work Pvt. Ltd., A/230, P.C. Colony, Kankarbagh, Patna-800020)(PKG-22)	WBP Phase-2	Araria	509.950000 / 404 / 28 May 2014	HL/21.00	350.00 M	27 Feb 2016	26 May 2017		0.00/100.00	0.00/100.00	0.00/100.00	0.00/85.00	0.00/124.50		1. Bridge work completed and opened for traffic. 2. WMM under Progress (B) EOT applied by Agency to SPE office. (C) Land dispute created by local villagers during WMM work.Letter Written to Administration for resolving the issue and follow up being done with them to speed up in resolving the issue.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
40	Patna-1	Construction of H.L. R.C.C. Bridge (6x18.00m) in place of damaged bridge in 12th Km of Pali-Ullar-Masaudhi Road under Pali Block in the district of Patna.	Plan	Patna	1346.310000 / 7461(S) / 26 Sep 2018	RCC/0.00	100.00 M	06 Mar 2019	05 Mar 2021		25.00/ 60.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 5.20		54/54 Pile Completed.
41	External Project Division	Construction of H.L, R.C.C Bridge(1X33) with its approach road in 3rd K.M. Sesouni-East Koshi Embankment (near Khakhi) in the district of Supaul.(Tirupati Balaji Earth Work Pvt. Ltd., A/230, P.C. Colony, Kankarbagh, Patna-800020)(PKG-21B)	WBP Phase-2	Supaul	387.290000 / 404 / 28 May 2014	HL/33.00	160.00 M	27 Feb 2016	26 Feb 2018	30 Apr 2019	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 90.00	43.48/ 819.36		1. Bridge work completed. 2. Earth Work in progress. 3. LD is imposed.
42	External Project Division	Construction of H.L, R.C.C Bridge(2X25) with its approach road in 3rd K.M. of Supaul Station to Bariya Manch in the district of Supaul.(Tirupati Balaji Earth Work Pvt. Ltd., A/230, P.C. Colony, Kankarbagh, Patna-800020) (PKG-21A)	WBP Phase-2	Supaul	943.470000 / 404 / 28 May 2014	HL/50.00	350.00 M	27 Feb 2016	26 Feb 2018	30 Apr 2019	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 70.00	43.48/ 819.35		1. Bridge work completed. 2. WMM work completed. 3. LD is imposed.
43	External Project Division	Construction of H.L, R.C.C Bridge(4X21) in 13th Km of Nasir Chowk Belwa Mazgama-Mongara road in the district of Araria.(Braj Kishore Roy, Village-Kamrgama, Post-Tira Jatmalpur, P.S-Kalyanpur, District-Samastipur-847301)(PKG-20)	WBP Phase-2	Araria	775.000000 / 552 / 26 Oct 2018	84.00	380.00 M	02 Mar 2016	01 Jun 2017		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		1. Design Changed from pile to well and No. of span also increased from 3 to 4. 2. Estimate for revise AA is approved from BAPEPS Letter No.-552/2018 Dated-26.10.2018 and approval of variation awaited. 3. Contractor is not interested to start work due to old rate and has requested to cancel the agreement.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
44	External Project Division	Construction of H.L, R.C.C Bridge(2X25) with its approach road in 25th K.M. of Falka-Sripur-Bhawanipur-Karman Chowk road (at Balia Ghat) in the District of Purnea. {Basant Vanijya Limited, Lakhibagh, Manpur, Gaya-825003 (Bihar)}(PKG-19B)	WBP Phase-2	Purnia	608.450000 / 404 / 28 May 2014	50.00	475.00 M	27 Feb 2016	26 Feb 2018	31 May 2019	0.00/ 100.00	0.00/ 100.00	0.00/ 60.00	0.00/ 5.00	107.50/ 564.80		1. 1/2 Deck Slab Casted. 2. A1-P1 Deck Salb shuttering under Progress. 3. By December,2019 it will be completed. 4. So cause issued to contractor and LD is imposed.
45	External Project Division	Construction of H.L, R.C.C Bridge(2x25) with its approach road in 4th K.M. of Falka-Sripur-Bhawanipur-Karman Chowk road in the District of Purnea. {Basant Vanijya Limited, Lakhibagh, Manpur, Gaya-825003 (Bihar)} (PKG- 19 A)	WBP Phase-2	Purnia	685.330000 / 404 / 28 May 2014	HL/50.00	475.00 M	27 Feb 2016	26 Feb 2018	31 May 2019	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 75.00	107.50/ 564.80		1. Bridge Completed. 2. GSB work in approach road under progress. 3. By December,2019 it will be completed. 4. So cause issued to contractor and LD is imposed.
46	External Project Division	Construction of H.L, R.C.C Bridge(3X33) in 11th K.M. of Baluwahat koshi bandh via Aghori-Sakra-Paharpur-Baghwa road in Place of SP Bridge in the district of Saharsa. (Devraha Construction Pvt. Ltd., Goutam Nagar, Ward No.-12, Saharsa-852201) (PKG-18)	WBP Phase-2	Saharsa	1632.710000 / 404 / 28 May 2014	99.00	1700.00 M	29 Sep 2016	29 Sep 2018	31 Mar 2019	0.00/ 100.00	0.00/ 100.00	0.00/ 95.00	0.00/ 80.00	0.00/ 904.37		1. 3/3 Deck Slab Completed 2. Crash Barrier casting under progres. 3. WMM work under progress. 4. LD is imposed. 5. By August,2019 it will be completed.
47	External Project Division	Construction of H.L, R.C.C Bridge(2X28) with its approach road in 4th K.M. of Parsara-Chikni road (Bardwari Station-Simra road) in Place of damaged Old R.C.C. Bridge in the district of Supaul. (Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088) (PKG-16C)	WBP Phase-2	Supaul	792.740000 / 609 / 25 Jul 2014	HL/56.00	250.00 M	12 Aug 2017	11 Aug 2019		0.00/ 100.00	0.00/ 100.00	20.00/ 35.00	0.00/ 10.00	0.00/ 1274.75		1. 3/6 Girder completed and other Girder staging work in progress. 2. Earth work in progress. 3. By December,2019 it will be completed. 4. LD is imposed.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
48	Champanan(Motihari)	Construction of 7x25M size Bridge in Madanpur-Bhangha Road in Chainage 43.400 Km Package No. 03.C.K.Infra structure	Nabard -Indo-Nepal-RIDF-XVIII	Pachim Champarn	1402.910000 / 2160(s) / 14 Mar 2013	RCC/175.00	40.00 M	30 Nov 2016	30 Jul 2018		0.00/100.00	0.00/85.00	0.00/0.00	0.00/15.00	0.00/472.08	31 Dec 2019	Work is stopped due to flood
49	External Project Division	Construction of H.L, R.C.C Bridge(2X25) in 4th K.M. of Perserma-Chikni road in Palce of damaged Old S.P. Bridge (on Khardaha Dhar) in the district of Supaul. (Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088) (PKG-16B)	WBP Phase-2	Supaul	550.660000 / 404 / 28 May 2014	HL/50.00	200.00 M	12 Aug 2017	11 Aug 2019		0.00/100.00	0.00/100.00	5.00/10.00	0.00/0.00	0.00/1221.43		1. 1/6 Girder completed. 2. By December,2019 it will be completed. 3. LD is imposed.
50	External Project Division	Construction of H.L, R.C.C Bridge(5X21) with its approach road in 11th K.m of Chandradei-Bangama-Matiyari-Mogra road in the district of Araria.(PKG-10) {Nirman Engicons Pvt. Ltd., At + P.O.- Mohanpur, District-Begusarai (Bihar)-851131}(PKG-10)	WBP Phase-2	Araria	857.610000 / 404 / 28 May 2014	HL/105.00	495.00 M	27 Feb 2016	26 Aug 2017	30 Jun 2019	0.00/100.00	0.00/100.00	0.00/40.00	0.00/30.00	0.00/384.28		1. 2/5 deck slab completed. 2. P2-P3 span Girder reinforcement under progress. 4. Approach road work under progress. 5. Contactor is debarred. 6. By June,2020 it will be completed. 7. LD is imposed. 8. Due to flood work is stopped
51	External Project Division	Construction of H.L, R.C.C Bridge(2X21) with its approach road in 5th K.m of Alamnagar-Budhma- Mali road in the district of Madhepura. (Haque Construction Co., Sarai Syed Ali, Muzaffarpur-842001)(PKG-7B)	WBP Phase-2	Madhepura	595.800000 / 404 / 28 May 2014	HL/42.00	320.00 M	07 Dec 2016	06 Dec 2018	31 Jul 2019	0.00/100.00	0.00/100.00	0.00/100.00	0.00/60.00	55.85/702.68		1. Bridge Completed. 2. GSB completed. 3. Vehicle movement started. 4. By July,2019 it will be completed. 5. LD is imposed and show-cause asked. 6. Debarred from Division.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
52	Darbhanga	Construction of HL RCC bridge in 3rd km of (5x16.50M) Bindha gama Chaksaho Road in the District of Samastipur.	FDR	Samastipur	760.710000 / 1676(s) / 05 Mar 2018	RCC/82.50	200.00 M	10 Oct 2018	31 Dec 2019		0.00/100.00	0.00/100.00	45.00/95.00	10.00/10.00	44.00/305.32	31 Dec 2019	work in progress.
53	External Project Division	Construction of H.L, R.C.C Bridge(4x25) with its approach road in 10th K.m in Khurhan-Parel-Ratwara-Kapasias road in the district of Madhepura (Extended part of RCD road 0 to 15 k.m.) (Haque Construction Co., Sarai Syed Ali, Muzaffarpur-842001 (PKG.7A)	WBP Phase-2	Madhepura	851.670000 / 404 / 28 May 2014	HL/100.00	320.00 M	07 Dec 2016	06 Dec 2018	31 Jul 2019	0.00/100.00	0.00/100.00	0.00/80.00	0.00/0.00	55.85/702.69		1. All Deck Slab Completed & Crash Barrier work in progress. 2. By October,2019 it will be completed. 3. LD is imposed and show-cause asked. 4. Debared from Division.
54	Darbhanga	Construction of HL RCC bridge in Tajpur-Halai Road in 14th KM of Noon River (5x21.75M) in the District of Samastipur	Plan	Samastipur	879.100000 / 12077(s) / 27 Dec 2017	RCC/108.75	200.00 M	11 Apr 2018	10 Oct 2019		0.00/100.00	0.00/100.00	0.00/100.00	0.00/90.00	0.00/394.94		Traffic Started. Work is Complete
55	Darbhanga	Construction of HLRCC bridge with Land acquisition ,approach road and protection work in kareh river between hasanpur to soharwa sati ghat in samastipur district(21x24.00 m)Ram Kripal Singh Constructon Pvt Ltd., RCD	Plan	Samastipur	6813.400000 / 7171(s) / 05 Aug 2015	RCC/516.64	1500.00 M	01 Aug 2015	30 Oct 2018	30 Jun 2020	0.00/84.00	0.00/67.00	0.00/65.00	0.00/12.00	0.00/3947.28		Section-37 completed & Payment being made to Raiyats Remarks for LA: Section-37 completed & Payment being made to Raiyats

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
56	External Project Division	Construction of H.L, R.C.C Bridge(2X25) with its approach road in 7th K.m of Panchgachhiya-Nauhatta road in Palce of damaged Old R.C.C Bridge in the district of Saharsa. (Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)(Package- 3 B)	WBP Phase-2	Saharsa	764.670000 / 609 / 25 Jul 2014	HL/50.00	300.00 M	21 Dec 2016	20 Dec 2018	30 Jun 2019	0.00/100.00	0.00/100.00	0.00/60.00	0.00/25.00	0.00/1382.10		1. 1/2 Deck Slab Casted. 2. Approach Road under progress. 3. Due to local hindrance in fixing alignment work delayed. 4. By December,2019 it will be completed. 5. LD is imposed.
57	External Project Division	Construction of H.L, R.C.C Bridge(2X33) with its approach road in 3rd K.M. of Panchgachhiya - Nauhatta Road in Palce of Old S.P. Bridge in the district of Saharsa. (Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)(Package- 3 A)	WBP Phase-2	Saharsa	1018.280000 / 404 / 28 May 2014	HL/66.00	300.00 M	21 Dec 2016	20 Dec 2018	30 Jun 2019	0.00/100.00	0.00/100.00	0.00/95.00	0.00/40.00	0.00/1382.10		1. 2/2 Deck Slab Completed. 2. Wearing Coat under Progress. 3. Approach road under Progress. 4. By December,2019 it will be completed 5. LD is imposed.
58	Darbhanga	Construction of HLRCC bridge at kakar ghat in rosra morwara road in kareh river(16x24.75 m) Shiv Kishore Construction Pvt. Ltd.,9431858543	Nabard RCD	Samastipur	3009.420000 / 7802(s) / 13 Jul 2012	RCC/405.80	650.00 M	30 Dec 2012	30 Mar 2015		0.00/100.00	0.00/100.00	0.00/100.00	0.00/85.00	0.00/2997.49		Traffic Started Remarks for LA: Rs.171.92 Lacs has been deposited to DLAO Samastipur vide letter no.-949 dated-02.09.2013. Rs.-5.93 Lacs has been Deposited to DLAO Samastipur for Payment of SIA Work Vide Letter No-40(WE) date-10.01.2019 . SIA work completed. Public Hearing done.
59	Darbhanga	Construction of HLRCC bridge at angarghat in the budhi gandak river (10x24.75 m) Braj Kishor Rai,9430800861	Nabard RCD	Samastipur	2096.720000 / 1583(s) / 09 Feb 2012	RCC/253.64	780.00 M	30 Mar 2012	30 Jul 2014		0.00/100.00	0.00/100.00	0.00/100.00	0.00/80.00	0.00/1469.39		Traffic Started Remarks for LA: Traffic Started Rs. 231.65 Lacs has been Deposited to DLAO Samastipur vide letter No 487 dated 06.06.2015. Rs.-3.7 Lacs has been Deposited to DLAO Samastipur for Payment of SIA Work Vide letter no-29 Date-04.01.2019 SIA work completed. Public Hearing done.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
60	Darbhanga	construction of HLRCC bridge in NH-28 through chand chourdih to pathan tol before river under ujjarpur block (2x14.50).Sri Rajesh Kumar,94308343626	MMSNY	Samastipur	204.590000 / 7370(s) / 06 Aug 2014	RCC/30.26	65.00 M	30 Sep 2014	30 Sep 2015		0.00/100.00	0.00/100.00	0.00/100.00	0.00/80.00	0.00/153.16		Work competed traffic started. Remarks for LA: SIA Work is in Progress. Rs.-2.13 Lacs has been Deposited to DLAO Samastipur for Payment of SIA Work vide letter no-175 date-20.02.2019
61	Patna-I	Construction of H.L. R.C.,C. bridge Musnaper to Masaurhi-Noubatpur via duct NH-83 Potahi & Patna Gaya Railway line cross 20 km in between Shahwajpur, Block-Punpu and Chakkan Bigha, Block-Noubatpur Approach road, Protection work with LA (6x18m)on the punpun river.	Plan	Patna	1427.170000 / 4464(s) / 14 Jun 2018	RCC/111.60	290.00 M	05 Mar 2019	04 Mar 2021		20.00/25.00	0.00/0.00	0.00/0.00	0.00/0.00	181.87/185.17		A1-12/12 P1-6/6 P2-6/6 P3-6/6 P4-6/6 P5-1/6 Total - 37/54 Pile Completed.
62	Patna-I	Construction of left turning ramp 9 Extra Arm) connecting Newly constructed Mithapur-Chiraiyatand via Railway Station Flyover (P30-P31) with Chiraiyatand Exhibition Road Flyover in Patna.	Plan	Patna	818.000000 / 8573(S) / 15 Nov 2018	RCC/0.00	0.00 M	09 Mar 2019	08 Dec 2019		0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/8.59		Rig Machine mobilized, survey work for pile is under progress.
63	Darbhanga	Construction of HLRCC bridge with Land acquisition ,approach road and protection work near jhanjharpur at old NH-57 in kamala balan river in madhubani district(9x24.00 m)Tushar Construction Company, Gaziabad., RCD	Plan	Madhubani	4197.050000 / 6220(S) / 09 Jul 2015	RCC/221.44	1620.00 M	27 Apr 2016	27 Dec 2018	30 Jun 2020	1.00/78.00	0.00/55.00	5.00/40.00	0.00/0.00	0.00/1300.56		WORK IN PROGRESS Remarks for LA: In LA section-19 is in Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks	
											Physical				Financial			
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)				Cumulative
64	Patna-I	Construction of Cable Suspension Bridge (Laxman Jhula) across Punpun River at Punpun ghat at the east side of Railway bridge in district Patna	Plan	Patna	4677.290000 / 1166(S) / 31 Jan 2019	Others/0.00	320.00 M					0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	2.89/ 53.52		Tender under Process.
65	Darbhanga	construction of HLRCC bridge at damla ghat in bisfi block (3x21.75 m) Sri Krishna Kant Thakur,9430897941	MMSNY	Madhubani	470.470000 / 8291(s) / 01 Sep 2014	RCC/67.12	330.00 M	01 Oct 2014	01 Jan 2016			0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 50.00	0.00/ 369.77		Remarks for LA: One side B.T. approach and other side Earthen approach completed. Traffic Started. In LA, SIA completed .Expert committee to be formed.
66	Patna-I	Construction of H.L.R.C.C. Bridge 5x24.0 m in Punpun River in 11th Km of Masaurhi-Naubatpur Pitmas Road in Patna District.	Plan	Patna	1155.000000 / 8780(s) / 09 Oct 2017	RCC/120.00	100.00 M	25 Apr 2018	26 Oct 2019			5.00/ 100.00	5.00/ 100.00	5.00/ 95.00	15.00/ 25.00	78.24/ 651.21		Foundation Completed. Sub-structure Completed. Girder & Dec Slab of all five span is completed. Expansion joint & Retaining Wall under progress.
67	Darbhanga	Construction of HLRCC bridge with Land acquisition ,approach road and protection work in tilyuga river between dwalak village and janki nagar tola under madhepur block in the district of madhubani (5x18.75 m)Shreem Construction,9470627503	BDF	Madhubani	995.740000 / 1867(s) / 03 Mar 2014	RCC/96.84	290.00 M	30 Jun 2015	30 Oct 2014	31 Dec 2018		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 95.00	0.00/ 653.97		Approach upto GSB complitd. B.T. work could not be done as there is no access of Road Rollar to the Site. Traffic Started. Remarks for LA: Darbhanga- Section-19 in progress Samastipur- Security force deployment has been ordered as land found to be govt, Land

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
68	Patna-1	Construction of Pontoon Bridge in river Ganga between Kachidargah to Rustampur (Raghopur) (including setting, Resetting for 5 Years) of Raghopur Block in district Vaishali.	Plan	Patna	751.570000 / 11804(s) / 19 Dec 2017	Pontoon Bridge/0.00	585.00 M	06 Feb 2018	15 Jun 2022		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 327.29		Pontoon Sets dismantled from dated-09.07.2019 (Monsoon Period) and will be Re-installed after Monsoon.
69	Patna-1	Construction of Pontoon Bridge in river Ganga between Gyaspur to Kaladiyara Diyara (including opening & Resetting for 5 Years) of Bakhtiyarpur Block in district Patna.	Non-Plan	Patna	582.230000 / 11964(s) / 21 Dec 2017	Pontoon Bridge/0.00	400.00 M	06 Feb 2018	15 Jun 2022		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 139.93		Pontoon Sets dismantled from dated-09.07.2019 (Monsoon Period) and will be Re-installed after Monsoon.
70	Darbhanga	Construction of HL RCC bridge (4x14.50M) Ujjan PWD Road in Ghanshyampur Kathbara-Lagma Kkora Mcheta-Lalpatti Road of 11.10 KM in (4x14.50 m) the District of Darbhanga. Royal Engineers.	FDR	Darbhanga	842.050000 / 289(s) / 10 Jan 2018	58.00	250.00 M	05 May 2018	04 Nov 2019		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	25.00/ 25.00	23.54/ 394.89	04 Nov 2019	
71	Patna-1	Construction of Pontoon Bridge in river Ganga between Danapur to Panapur Diyara (including opening & Resetting for 5 Years) in district Patna.	Non-Plan	Patna	1114.990000 / 11965(s) / 21 Dec 2017	Pontoon Bridge/0.00	2000.00 M	06 Feb 2018	15 Jun 2022		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 282.38		Pontoon Sets dismantled from dated-10.07.2019 (Monsoon Period) and will be Re-installed after Monsoon.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
72	Patna-I	(b) Construction of Balance work of one span out of three span H.L.R.C.C. Bridge (1x16.50M) across Dhaba River in 4th Km. of Khusrupur-Nagarnausa Road at Nirmali chak Middle Vidyalay in Patna Dist. Including Approach in both side and Bituminous work thereof.	Nabard	Patna	418.980000 / 1871 (s) / 03 Mar 2014	RCC/16.50	60.00 M					0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.56	Due to unavailability of land, the work is stopped. Land owners had denied to given on Perpetual Lease because nature of land decided by Six Man Committee is (Agriculture) not accepted by land owners. Land acquisition under LA act 2003 has been requested to D.M. Patna vide this office letter no.402, dated-16.02.2019 S.I.A. is under progress by DLAO, Patna.
73	Patna-I	(a) Construction of H.L.R.C.C. Bridge, 3x16.50M and approach road work in 4th Km. of Khusrupur-Nagarnausa Road at Nirmali chak Middle School of Khusrupur Block, in the District of Patna.	Nabard	Patna	418.980000 / 1871 / 03 Mar 2014	RCC/51.38	120.00 M	24 Nov 2014	23 Nov 2015			0.00/ 85.00	0.00/ 75.00	0.00/ 65.00	0.00/ 40.00	0.00/ 147.44	Due to unavailability of land, the work is stopped. Land owners had denied to given on Perpetual Lease because nature of land decided by Six Man Committee is (Agriculture) not accepted by land owners. Land acquisition under LA act 2003 has been requested to D.M. Patna vide this office letter no.402, dated-16.02.2019 S.I.A. is under progress by DLAO, Patna.
74	Darbhanga	Construction of HL RCC bridge(2x16.50M) in 1st km of Bishanpur Atarbel Road in the District of Darbhanga.	FDR	Darbhanga	442.530000 / 291(s) / 13 Jan 2018	RCC/34.26	200.00 M	10 Aug 2018	09 Nov 2019			0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	60.77/ 258.53	Work in Progress. Traffic Started.
75	Darbhanga	Construction of HL RCC bridge(4x14.50M) Ujjan PWD Road in Ghanshyampur Kathbara-Lagma Kkora Macheta-Lalpatti Road of 12.10 KM in the District of Darbhanga.	FDR	Darbhanga	816.710000 / 290(s) / 10 Jan 2018	RCC/60.48	250.00 M	10 Oct 2018	07 Apr 2020			0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 25.00	37.92/ 393.24	27 Apr 2020 Work in Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
76	Darbhanga	Construction of HL RCC bridge (6x14.50M) at Shivanagar Ghat in 11.50KM of Ghanshyampur- Rasiyari Road with approach road, Diversion work and Miscellaneous work in the District of Darbhanga.	FDR	Darbhanga	1046.130000 / 294(s) / 12 Jan 2018	RCC/90.70	250.00 M	11 Apr 2018	10 Apr 2020		0.00/ 100.00	0.00/ 100.00	10.00/ 90.00	10.00/ 20.00	60.36/ 534.02	10 Apr 2020	Work in Progress.
77	Champan(Motihari)	Construction of 5x24.75M R.C.C. bridge over Trimuhan river in Dhankutawa village (Sikata Block)-Shivpur (Lauria or Chanpatia Block) Road. Well foundation. Chankya construction Pvt. Ltd.	Nabard	Pachim Champarn	1998.200000 / 2211(s) / 27 Feb 2017	RCC/127.00	2713.13 M	24 Jan 2013	23 Jul 2014		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 55.00	0.00/ 1027.40	31 Dec 2018	Bridge Completed and App. Road balance both side. Vide Lt. No. 379(we) Dated 27.03.2019 Rs.6,40,550.00 Deposited DLAO, Bettiah. for SIA.
78	Darbhanga	Construction of HL RCC bridge (4X18.75M) in 15 Km of Bathiya-Narayanpur- Kakodha-Devena-Rajkharwar with approach road, Diversion work and Miscellaneous work in the District of Darbhanga.	FDR	Darbhanga	1067.000000 / 292(s) / 12 Jan 2018	RCC/77.48	200.00 M	11 Apr 2018	10 Apr 2020		2.00/ 48.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 630.50		WORK IN PROGRESS.
79	Darbhanga	Construction of HLRCC bridge with Land acquisition ,approach road and protection work near naiyam gram at pachphutiya ghat in Bagmati river (7x24.75 m) Hari Construction & Associate Pvt. Ltd., Begusarai	BDF	Darbhanga	2319.190000 / 1816(s) / 28 Feb 2014	RCC/177.56	410.00 M	03 Mar 2014	02 Mar 2016		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1257.25		EOT WILL BE APPLIED AFTER LA. Remarks for LA: Darbhanga- Section-19 in progress Samastipur- Security force deployment has been ordered as land found to be govt, Land

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
80	Champan(Motihari)	Construction of 5x24.75M R.C.C. bridge over Sikarhana river in Maheshara village (Sikata Block) - Sarisawa bazar (Majhulia Block) Road. Well foundation Barhonia Engicon Pvt. Ltd.	Nabard	Pachim Champarn	1927.090000 / 2370(s) / 12 Mar 2012	RCC/127.00	2340.00 M	13 Sep 2012	12 Sep 2014		0.00/100.00	0.00/100.00	0.00/100.00	0.00/67.00	0.00/1355.00	31 Dec 2018	Bridge Completed Sarisawa bazar side approach road completed and Maheshara side approach uncompleted due to L.A. but traffic movement through Kachchi road. Vide Lt. No.380(we) Dated 27.03.2019 Rs. 5,72,394.00 Deposited DLAO, Bettiah. for SIA.
81	Champan(Motihari)	Construction of H.L. R.C.C. 2x30.00 mtr. In the district of West Champarn under Indo-Nepal Border Ch. 5.819 km. Near Inerwa Bazar.	Nabard	Pachim Champarn	990.970000 / 5590(s) / 27 May 2017	RCC/40.00	20.00 M	05 Jul 2018	04 Aug 2019		0.00/100.00	5.00/10.00	0.00/0.00	0.00/0.00	0.00/241.05	04 Aug 2019	Work stopped due to water in canal
82	Champan(Motihari)	Construction of 5x21.00 m H.L. R.C.C. Bridge work in 11th km. of Motihari-Madhubani ghat Road in East Champarn. Well Foundation. M/S Royal Engineers b	FDR	East Champarn(Motihari)	1523.870000 / 1300(s) / 16 Feb 2018	RCC/107.00	240.00 M	15 Oct 2018	14 Oct 2020		5.00/65.00	0.00/25.00	0.00/0.00	0.00/0.00	63.06/437.15	14 Oct 2020	Work is stopped due to flood
83	Champan(Motihari)	Construction of 2x12.50 m H.L. R.C.C. Bridge with Approach Road, Safety work, Diversion work and Miscellaneous work in 7th km. of Dhaka - Phulwariya Road in East Champarn. Pile Foundation. M/S. Royal Engineers.	FDR	East Champarn(Motihari)	523.880000 / 1301(s) / 16 Feb 2018	RCC/25.00	240.00 M	27 Sep 2018	26 Sep 2019		0.00/100.00	5.00/100.00	40.00/70.00	0.00/0.00	34.28/145.93	26 Sep 2019	Two Span Completed and other work in progress

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
84	Champanan(Motihari)	Construction of 2x16.50 m H.L. R..C.C. Bridge with Approach Road, Safety work, Diversion work and Miscellaneous work in 5th km. of Sirauna - Patahi Road in East Champanan.	FDR	East Champanan(Motihari)	401.240000 / 12088(s) / 27 Dec 2017	RCC/33.00	240.00 M	01 Jun 2018	31 May 2019		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	108.93/ 288.16	30 Jun 2019	Completed Inaugurated on dated 11.06.2019
85	Champanan(Motihari)	Construction of 2x10.50 m H.L. R..C.C. Bridge with Approach Road, Safety work, Diversion work and Miscellaneous work in 11th km. of Dhaka - Phulwariya Road in East Champanan. Pile Foundation. M/S Royal Engineers	FDR	East Champanan(Motihari)	751.500000 / 689(s) / 19 Jan 2018	RCC/66.00	240.00 M	23 May 2018	22 Nov 2019		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 5.10	22 Nov 2019	Work order issued But work has stopped by villagers and vide Letter No. 252 dated 27.02.2019 and letter No. 586 dated 29.05.2019 submitted to DM, Motihari to resolve the problem
86	Champanan(Motihari)	Construction of 5x21.75 m H.L. R..C.C. Bridge with Approach Road, Safety work, Diversion work and Miscellaneous work in 5th km. of Sugauli - Piparpati Road in East Champanan.	FDR	East Champanan(Motihari)	1259.860000 / 474(s) / 15 Oct 2018	RCC/108.75	240.00 M	05 May 2018	04 May 2020		0.00/ 100.00	0.00/ 20.00	0.00/ 0.00	0.00/ 0.00	0.00/ 227.90	04 May 2020	Work is Stopped due to flood
87	Champanan(Motihari)	Construction of HL RCC Bridge (Sizes 12x24.5M) over River Sikarahana with approach road at Semara Ghat in Block Mehasi in Dist.- East Champanan under NABARD. Type of Foundation - Well, Bridge Length - 304.32M. M/S AMBER INFRA PROJECT PVT. LTD.	Nabard RWD	East Champanan(Motihari)	4596.000000 / 36 / 03 Jan 2019	RCC/304.32	1700.00 M	05 Mar 2019	04 Sep 2021		0.00/ 8.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	98.32/ 98.32	04 Sep 2021	Work is Stopped due to flood

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
88	Champan(Motihari)	Construction of HLRCC bridge with approach road at kataha ghat in sikrahna river under mehsi block in the district of East champan(12 x 24.750 M), Well foundation. M/S Jay shankar rai,9934867236	Nabard	East Champan(Motihari)	3539.550000 / 8079(s) / 07 Oct 2013	RCC/297.00	770.00 M	30 Mar 2014	30 Mar 2016	30 Jun 2019	0.00/ 100.00	0.00/ 100.00	0.00/ 96.00	0.00/ 82.00	0.00/ 2440.14	31 Dec 2019	Work started from dt. 10.10.2018 after compromising between Agency and Raiyat Bridge work Completed Approach road in solo progress due to Rainy season for L.A. Preparation for Section -11.
89	Champan(Motihari)	Construction of HLRCC bridge in Indo - Nepal border road at channage 40.772 km in the district of Purvi champan Package No- 7 (2 x 30M),Barhonia engicor Pvt ltd,9431269809	Nabard	East Champan(Motihari)	693.300000 / 7209(s) / 09 Sep 2013	RCC/60.00	200.00 M	28 Feb 2014	30 May 2016	30 Dec 2018	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 70.00	0.00/ 616.58	31 Oct 2019	Bridge work Completed
90	Champan(Motihari)	Construction of HLRCC bridge in Indo - Nepal border road at channage 35.650 km in the district of Purvi champan Package No- 7 (2 x 35M),Barhonia engicor Pvt ltd,9431269809	Nabard	East Champan(Motihari)	802.940000 / 7209(s) / 09 Sep 2013	RCC/70.00	200.00 M	28 Feb 2014	30 May 2016	17 Dec 2018	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 90.00	0.00/ 713.15	31 Oct 2019	Bridge work Completed
91	Champan(Motihari)	Construction of HLRCC bridge in Indo - Nepal border road at channage 32.875 km in the district of Purvi champan Package No- 7 (2 x 35M),Barhonia engicor Pvt ltd,9431269809	Nabard	East Champan(Motihari)	849.060000 / 7209(s) / 09 Sep 2013	RCC/60.00	300.00 M	28 Feb 2014	30 May 2016	17 Dec 2018	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 90.00	0.00/ 826.40	31 Oct 2019	Bridge work completed

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
92	Nalanda	Construction of HL RCC bridge 4x10.00m in place of old bridge over Panchane river at 126 th km Biharshariff-Bakhtiyarpur road in Nalanda district.	CRF	Nalanda	320.800000 / 5679(s) / 25 Jun 2015	RCC/40.00	100.00 M	18 Apr 2018	17 Apr 2019		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 68.38	After retender work order has been issued in favour of M/S Haque Construction on dated 18.04.2018. Diversion work has been Completed. Dismantling of existing Bridge will be start after rainy season. M.D BRPNL, Patna advised to Dismantling the existing old bridge after 15 september 2019 in the monthly meeting of BRPNL, Patna. on dated 20.06.2019.	
93	Bhagalpur	Abstract Cost Detail Estimate for Re-etting, Repairing, Dissmentalling, maintainence work during flood available 28 ests module of Pontoon bridge on Koshi river at Vijay Ghat between Naugachhia & Dholbajja bazar in Bhagalpur District Pontoon Bridge on Koshi river at Vijay Ghat between Nougachia & Dholbajja bazar Year 2017-21-22, M/s Shailesh Kumar, Gopal Goshala, Nogachia, Bhagalpur.	Plan	Bhagalpur	394.750000 / 11794(s) / 19 Dec 2017	28.00	0.00 M	18 Feb 2018	17 Feb 2023		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 144.38	Due to rainy season pipa bridge has been dismantled and kept safely by concern Contractor.		
94	Bhagalpur	Balance work (Approach Road) for Constriction of H. L. R.C.C. Bridge 12X24.75m in Khrik Chorhar road at chorhar ghat of old kosi river branch in kharik Block District Bhagalpur under Nabard loan project (RIDF-XVII) M/s Rajiv Kumar Singh, Kharik, Bhagalpur. Mob.no. 9934095945	Nabard	Bhagalpur	2460.570000 / 2502(s) / 25 Mar 2013	RCC/304.36	610.00 M	12 Jun 2019	11 Oct 2019		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 70.00	0.00/ 2450.99	(i) L.A. -7.39 Acce. (ii) Section 11 notified on letter No. 03 (P) LA dt- 10.03.2018 (iii) Total Raiyat- 29 No. (iv) Mauza- 2 (Maheshpur- 4.98 Acre & Ishapur- 2.41 Acre. (v) DLAO Bhagalpur Demanded Rs. 73,36,594.00 vide his letter no. 530 dated 04.12.2018 and the same was deposited to DLAO Bhagalpur vide letter no. 05(we) dated 05.01.2019 of this office. (vi) DLAO Bhagalpur Demanded Rs.1,23,51,596.00 vide his letter no. 202 dated. 26.04.2019 and Lt No. 332 dated- 29.06.2019 (vii) Section-19 is in progress. (viii) Declaration of Section- 19(1) for Land Acquisition has been publish by D.L.A.O, Bhagalpur in News Papers.	
95	Bhagalpur	Balance work (Approach Road) for Construction of H.L. RCC Bridge 14x18.75 m on gerua river near baisa village in Sanhaua-Baisa-Hanwara road in Sanhaua Block district Bhagalpur under Nabard loan project (RIDF-XVIII) M/s Sri Ram Enterprises, Bhagalpur. Mob.no. 9431422278	Nabard	Bhagalpur	2296.080000 / 2501(s) / 25 Mar 2013	RCC/251.68	1050.00 M	12 Jun 2019	11 Oct 2019		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 0.00	0.00/ 1676.70	Bhagalpur (i) Land Acquisition-4.33 Acce Bhagalpur, Bihar. (ii) Total no of Raiyat-35 (iii) No of Mauza- 1 (Baisa) (iv) Section 11 notified on letter No. 107 dt-30.03.18 (v) DLAO Bhagalpur Demanded Rs. 1,69,36,343 vide his letter no. 535 dated 05.12.2018 and the same was deposited to DLAO Bhagalpur vide letter no. 06(we) dated 05.01.2019 of this office. (vi) Section-19 is in progress. (vii) Declaration of Section- 19(1) for Land Acquisition has been publish by D.L.A.O, Bhagalpur in News Papers.	

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
96	Gaya	Construction of H.L.R.C.C. 7 x 16.50 m Bridge including approach road, Protection work and Miscellaneous work over Punpun River between Shahganj & Gohra in Kurtha Block of Arwal District Under NABARD Scheme.	Nabard RWD	Arwal	918.500000 / 3099 / 14 Aug 2018	RCC/119.85	520.00 M	07 Mar 2019	06 Sep 2020		25.00/100.00	25.00/35.00	0.00/0.00	0.00/0.00	0.00/286.47	06 Sep 2020	Pier work is in Progress.
97	Gaya	Construction of H.L.R.C.C. 5x18.75m Bridge including approach road and protection work over Punpun River between Bhagwatipur - Kusre village in Arwal District under NABARD Scheme. (R.A.S. Enterprises, 9199245601)	Nabard RCD	Arwal	569.290000 / 7135(s) / 05 Sep 2013	RCC/97.00	300.00 M	10 Dec 2013	10 Jun 2015		0.00/100.00	0.00/100.00	0.00/100.00	0.00/25.00	0.00/402.32		Requisition is submitted D.M., Arwal vide letter no.-1390 dt. 26-11-2018. Verification of LPC completed.
98	Gaya	Construction of H.L.R.C.C. 19 x 18.00 m Bridge in place of damaged bridge Over Falgu River at Ratan Bigha Village including approach road, Protection work, Diversion Work and Miscellaneous work in 16th K.M. of Ghoshi-Islampur-Giriyak Road in Jehanabad District.	Plan	Jehanabad	2331.040000 / 5601 (S) / 21 Jul 2018	RCC/353.40	240.00 M	21 Feb 2019	20 Feb 2021		0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/3.15	20 Feb 2021	Diversion Complete. 40 Nos Span Dismantled. Piling work in progress. 8/132 No's pile completed.
99	Gaya	Construction of Retaining wall & additional lane approach road for newly Constructed H.L. R.C.C. Bridge over Falgu River at Barari village in Mashauri-Okri-Telhara-Ekangarsarai road in Jehanabad District Under NON PLAN (2 x 120.00 M).	Non-Plan	Jehanabad	249.840000 / 217(s) / 04 Jan 2012	RCC/120.00					0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/26.85		L/A Issue. 2 No's L.P.C. for payment pending before DLAO. Payment Pending at DLAO Level.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
100	Gaya	Construction of H.L.R.C.C. 7 x 18.75 m Bridge over river Punpun with approach road, Protection work and Miscellaneous work in between Khudwa - Kalen village in Aurangabad District Under MMADY Scheme. (JAI MATA DI ROAD CONSTRUCTION PVT. LTD., PATNA)	MMADY	Aurangabad	1318.000000 / 1110 / 30 Apr 2018	RCC/135.56	1300.00 M	25 Dec 2018	24 Jun 2020		0.00/100.00	0.00/100.00	0.00/0.00	0.00/40.00	132.65/618.98	24 Jun 2020	Work is in Progress. Foundation & Sub Structure finished. Super Structure work is in progress. Approach 1000 m upto GSB complete.
101	Gaya	Construction of Multi Cell Box Culvert of 3 x 7.020 m Over Bagahi Canal near Proposed Power Sub - Station of Power Grid Corporation of India in Sherghati Block of Gaya District. (Satyendra Kumar Yadav, Gaya)	Others	Gaya	100.950000 / M.O.U. / 03 Dec 2018	RCC/23.26	110.00 M	21 Feb 2019	20 Jul 2019		0.00/100.00	0.00/100.00	20.00/100.00	30.00/30.00	0.00/2.67	31 Aug 2019	Work is in Progress. Foundation, Sub Structure, Super Structure & Railing work is completed. Cut off wall is in progress.
102	Gaya	Construction of H.L.R.C.C. Bridge including approach road, Protection work and Miscellaneous work over Dhadhar River of Gaya-Fatehpur-Gopi More-Murli Road (Gaya-Rajauli Road SH-70) in Gaya District Under Plan Scheme. (Baban Kumar Singh, Gaya)	Plan	Gaya	700.000000 / 960 (S) / 01 Feb 2018	RCC/125.00	200.00 M	07 Mar 2019	06 Sep 2020		0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/1.84	06 Sep 2020	Diversion work is completed. Dismantling of existing bridge work is in progress.
103	Gaya	Construction of H.L.R.C.C. 9x21.00m Bridge including approach road and protection work over Morhar River Between Chitabkala and Gendabag village in Sherghati Block in Gaya District.	Plan	Gaya	1610.870000 / 353(s) / 01 Feb 2018	RCC/194.40	300.00 M	10 May 2018	09 Feb 2020		0.00/90.00	10.00/20.00	0.00/0.00	0.00/0.00	0.00/278.03	09 Feb 2020	Work is in Progress. Out of 88 piles 85 pile work is completed & A1, P1, P4, P5, P6, P7, P8 & A2 pile cap is completed. A1, P1 & A2 Shaft work completed.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
104	Gaya	Construction of H.L.R.C.C. 3x21.00m Bridge including approach road and protection work in Bhalua to Paharpur Road (K.M. 0 to K.M. 26.325) in Chainage 600 M in Gaya District under PLAN Scheme. (Ramiya Construction Pvt. Ltd., Gaya)	Plan	Gaya	556.280000 / 11466(s) / 28 Nov 2011	RCC/64.84	200.00 M	10 May 2018	09 Nov 2019		0.00/100.00	0.00/100.00	0.00/40.00	0.00/20.00	0.00/69.41	09 Nov 2019	Work is in Progress. Notice issue for slow progress, again work has started. Span no.-1 deck slab is completed. Girder work is in progress in span 2 & 3.
105	Gaya	Construction of H.L.R.C.C. 3x14.00m Bridge including approach road and protection work in Dhangai Bazar to B.B. Pesra-Sobh to G.T. Road (K.M. 0 to K.M. 14.10) in Chainage 13970 M in Gaya District under PLAN Scheme. (M/s. JAY SHANKAR RAY, Muzaffarpur)	Plan	Gaya	429.730000 / 11539(s) / 01 Dec 2014	RCC/55.84	200.00 M	26 Dec 2016	25 Mar 2018	30 Apr 2019	0.00/100.00	0.00/100.00	0.00/90.00	0.00/50.00	0.00/116.69	31 Aug 2019	Work is in Progress. Notice issued to agency for delay. Recommended to debar. span no.-1, 2 & 3 of deck Slab is completed. Railing, wearing coat & Approach Road is in Progress.
106	Gaya	Construction of H.L.R.C.C. 17x21.75m Bridge including approach road and protection work over river Muhane between Silaunjua-Bataspur village in BodhGaya Block of Gaya District under NABARD Scheme. (Ajay Engicon Pvt. Ltd., Aurangabad (Bihar).	Nabard RWD	Gaya	983.950000 / 1127.86 / 05 Mar 2012	RCC/380.00	160.00 M	15 Mar 2013	14 Sep 2014	31 Mar 2019	0.00/100.00	0.00/100.00	0.00/100.00	0.00/80.00	11.87/972.18	31 Aug 2019	Bridge work completed. One side approach Road work stopped due to L/A Problem. L.A. process completed but compensation pending due to CFMS.
107	Nalanda	Construction of H.L. Bridge 5 x14.50 m Berma-Arai Road of Karai-Parsurai block under nalanda district. district of Nalanda	Nabard RWD	Nalanda	536.000000 / 1760 / 29 May 2018	RCC/72.50	620.00 M	19 Jan 2019	18 Apr 2020	18 Apr 2020	15.00/100.00	30.00/50.00	0.00/0.00	0.00/0.00	105.74/285.75		Foundation work completed. A1, A2, P1,P2 P3 & P4 shaft completed. A1 & A2 Shaft cap is in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
108	Nalanda	Construction of H.L.R.C.C Bridge 6x14.50 m over lokine river Near Radhil Chhilka of Ekangarsarai Block under Nalanda district.	Nabard RWD	Nalanda	692.000000 / 1761 / 29 May 2018	RCC/87.00	780.00 M	19 Jan 2019	18 Jul 2020	18 Jul 2020	14.00/ 92.00	20.00/ 35.00	0.00/ 0.00	0.00/ 0.00	61.66/ 306.09		Foundation work 92% completed. A1, A2 shaft completed. Rest Sub structure work is in progress.
109	Nalanda	Construction of H.L.R.C.C Bridge 3x14.50 m over Mohane river Near Sitabigha village of Parwalpur Block under Naward Scheme of Nalanda district.	Nabard RWD	Nalanda	366.650000 / 4115 / 07 Sep 2018	RCC/43.50	585.00 M	09 Feb 2019	08 May 2020	08 May 2020	20.00/ 100.00	35.00/ 50.00	0.00/ 0.00	0.00/ 0.00	57.85/ 157.99		Foundation work completed. A1, A2, P1 P2 shaft completed. Rest Sub-structure work is in progress.
110	Nalanda	construction of HL RCC bridge 9x24.75M on Harohar river in Sadaibigha village at Barahiya block in Lakhisarai district. NARAYAN DAS CONSTRUCTION Mob. - 9431815725 / 9431815726	Plan	Lakhisarai	3068.390000 / 1821(s) / 28 Feb 2014	RCC/253.60	480.00 M	08 Nov 2014	07 Nov 2016	31 Jul 2019	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	2.00/ 87.00	61.03/ 2338.81	31 Jul 2019	Bridge work completed. Construction of Via duct in approach road foundation and Substructure completed. Super structure work is awaiting. Other side (A2 side) earth work completed. GSB work is in progress.
111	Katihar	"Construction of 4x16.50m span H.L. R.C.C. Bridge over on BakhriKola Dhar in Bakhrikol to Vishhariya in the District of Purnea. Baba Construction."	Nabard	Purnia	421.140000 / 1807(s) / 06 Mar 2013	RCC/68.44	250.00 M	30 Jun 2013	30 Sep 2014		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 0.00	0.00/ 254.20		Bridge work completed. Approach road Land in under L/A process.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
112	Katihar	"Construction of 3x18.75m span H.L. R.C.C. Bridge over Nasi Tola Dhar of Damaily Panchayat under Dhamdha Block in the District of Purnea. Baba Construction."	Nabard	Purnia	428.560000 / 1806(s) / 15 Mar 2013	RCC/58.08	270.00 M				0.00/100.00	0.00/100.00	0.00/100.00	0.00/125.00	0.00/286.88		bridge completed
113	Katihar	Construction of 3x16.50m H.L. R.C.C. Bridge including approach Road in 3rd Km. of Saifganj Road in the District of Araria. Shivdani Engineers Patna.	Non-Plan	Araria	317.220000 / 14353(s) / 28 Dec 2011	RCC/50.00	200.00 M	30 Jun 2012	30 Jun 2013		0.00/100.00	0.00/100.00	0.00/100.00	0.00/40.00	0.00/188.55		Bridge Work completed. LA is under process.
114	Katihar	Construction of 6X24.00m H.L. R.C.C. Bridge over Bakra river at 1st km. of Udahat Tekni road under PLAN in the District of Araria. Tirupati Balajee Earth Work Pvt. Ltd.	Plan	Araria	2211.730000 / 1293(s) / 16 Feb 2017	RCC/147.85	300.00 M	01 Jan 2018	01 Jan 2020		0.00/95.00	0.00/15.00	0.00/0.00	0.00/0.00	0.00/722.15		AT A1=30m/30m, P1=27m/27m, P2=25m/25m, A2=11/30m well casting in progress P5=27m/27m, Well Steining work in progress. P4=25m/25m well steining casting in progress. P3=25/25m .A L/D has imposed to contractor for Rs. 7,43,838.00 for Delay of work. by letter no- 1991 dt- 15-12-2018. Work Slow due to Flood water
115	Katihar	Const. of 11x18.75m H.L.R.C.C Bridge over Parmar river on Diyari Ghat in between Dumariya to Diyari in the district of Araria Braj Kishor Construction.	Plan	Araria	4244.200000 / 7081(s) / 30 Jul 2015	RCC/206.25	3107.00 M	03 Jan 2016	02 Jan 2018	31 Mar 2020	0.00/100.00	0.00/100.00	0.00/100.00	0.00/93.00	0.00/3506.68		Bridge work completed. Approach work is in Progress. 4X10.50m new span added in approach to increase waterway. Pilling work is completed. 24/24 pile work completed. A1, P1, P2, P3, A2, Shaft cap work completed. 4 Nos. S.S. Work complete. 4th super structure Approach road work in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
116	Katihar	Construction of 7x21.75M Bridge over Paharia Ghat of Bakra River in Kursakanta to Teera Road of Dom Sadak Road in the District of Araria. M/S Raj Construction	Nabard RWD	Araria	1915.810000 / 318 / 19 Jan 2018	RCC/157.00	360.00 M	28 Feb 2012	30 Dec 2019		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 90.00	162.59/ 1465.69		Bridge work completed. Approach work in progress. Approach Road in A1 side washed out in 175 m with E/W & B/P River flowing along approach road.
117	Katihar	Construction of 27x30m Size of H.L. R.C.C. bridge at (Saidabad) Mieerganj Railway crossing to Dhabeli Road Chainage 50.80 of Indo-Nepal Border Road in the District of Araria. D2S Infra Structures Pvt. Ltd.	Nabard	Araria	7896.720000 / 2160(s) / 14 Mar 2013	RCC/810.00	1690.00 M	30 Jul 2013	30 Jul 2016		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 95.00	0.00/ 6942.84		Bridge work completed. 1620 approach road BT work completed. Work is stoped due to L/A. L/A is done by RCD Araria. Only 70m work is remaning in approach road.work is stoped due to local land owners incroachment.
118	Katihar	Construction of 2x30m Size of H.L. R.C.C. bridge at (Velbwa River) Mieerganj Railway crossing to Dhabeli Road Chainage 30.75 of Indo-Nepal Border Road in the District of Araria. Baba Const.	Nabard	Araria	570.800000 / 2160(s) / 13 Mar 2013	RCC/60.00	370.00 M	30 Apr 2013	30 Jun 2014		0.00/ 100.00	0.00/ 100.00	0.00/ 60.00	0.00/ 0.00	0.00/ 205.75		Work is stoped due to L/A Problem. LA is done by RCD Araria. . A CWJC No...../2018 has filled in the Hon'ble High court by baba contractor. Hon'ble H.C. directed to contractor to go in Tribunal Court No any direction to BRPNN by Hon'ble H.C. A latter had written to contractor to start the work other wise you will be resigned vide this office Letter No-460 dt-25.04.19
119	Katihar	Construction of 2x12.50m span R.C.C. Bridge over hara dhar in between Gogra-Lalganj of Katihar District. Ashwani Kr. Singh, Katihar.	MMSNY	Katihar	251.640000 / 10265(s) / 13 Sep 2012	RCC/30.00	420.00 M	30 Dec 2012	30 Dec 2013		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 0.00	0.00/ 162.40		Bridge work completed. Latter has been given to D.M. Katihar for Fee relaxation vide latter No-471 dated-26.04.2019

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
120	Katihar	Construction of H.L. R.C.C. Bridge on Ganjan Ghat in Barsoi Neemtala Chowk to Dakaita Puja Road via Beghour Hat to Katihar District. Raj Construction	Nabard RWD	Katihar	1691.510000 / 920 / 11 Jun 2013	RCC/201.00	365.00 M	30 Oct 2013	30 Jul 2015		0.00/100.00	0.00/100.00	0.00/100.00	0.00/90.00	0.00/1616.14		Bridge work completed. Letter has been given to D.M. Katihar for Fee relaxation vide letter No-471 dated-26.04.2019
121	Katihar	Construction of H.L. R.C.C. bridge in 10th Km of Barsoi Banbhui-Dhachana Road of Katihar District. Shankar Sharma	Nabard	Katihar	1965.650000 / 9585(s) / 13 Dec 2013	RCC/194.00	415.00 M	30 Mar 2014	30 Mar 2016		0.00/100.00	0.00/100.00	0.00/100.00	0.00/60.00	0.00/1685.33		Bridge work completed. 5 Nos. Registry completed. 15 nos. demanding residential price registry stopped.
122	Katihar	Construction of 3x18.75m H.L R.C.C bridge in river Barjan near Palasmani of Kursakanta block in the District of Araria. ARZU CONST. LTD, PATNA	Nabard RWD	Araria	475.070000 / 1095(s) / 28 Mar 2018	RCC/58.08	250.00 M	18 Oct 2018	17 Jan 2020		0.00/85.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/155.94		30/30 piling work completed, pile cap work in progress. A Letter has written to contractor to Expedise the work other wise LD will be imposed. Letter No- 2014 dt- 17.12.2018 & Letter No- 2099 dt- 31.12.2018,131 dt-31.01.2019 & 486 dt-29.04.2019..notice give to start work otherwise you will be resined to work.work stop due to flood water.
123	Katihar	Construction of 3x21.75m span R.C.C. Bridge over Jahanpur Ghat in the District of Araria District. Pankaj Kumar	MMSNY	Araria	420.660000 / 9272(s) / 23 Aug 2012	RCC/70.00	320.00 M	30 Oct 2012	30 Jan 2014		0.00/100.00	0.00/100.00	0.00/85.00	0.00/90.00	0.00/385.60		Super Structure of 1st span casting completed. 2nd span super structure work in progress. A letter has written to contractor to Expedise the work. Other wise LD will be imposed vide this office letter No- 2041 Dt- 21-12-2018.Rescind Reminder Letter No-494 dt-03.05.19. work stop due to flood water.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
124	Katihar	Construction of 4x21.75m span R.C.C. Bridge over Adiwashi Tola in Dumariya to Rampur Road of Palasi Panchayat in the District of Araria District. Pankaj Kumar	MMSNY	Araria	410.650000 / 9348(s) / 24 Aug 2012	RCC/87.00	320.00 M	30 Dec 2012	28 Feb 2014		0.00/100.00	0.00/100.00	0.00/100.00	0.00/95.00	0.00/362.80		Earth Work Progress in Approach road. A letter has writtern to contractor to Expedise the work. Other wise LD will be imposed vide this office letter No- 2040 Dt- 21-12-2018.Rescind Reminder Letter No-494 dt-03.05.19. work slow due to flood water.
125	Katihar	Construction of 3x21.75m span R.C.C. Bridge over Dhiwha (Chakka) dhar in front of Yogipur in farhi to kanholi Road of Narpatganj block in the District of Araria District. Pankaj Kumar	MMSNY	Araria	331.940000 / 9346(s) / 24 Aug 2012	RCC/65.00	320.00 M	30 Dec 2012	28 Feb 2014		0.00/100.00	0.00/100.00	0.00/0.00	0.00/0.00	0.00/216.51		Super Structure 1st span staggng work in progress. A letter has writtern to contractor to Expedise the work. Other wise LD will be imposed vide this office letter No- 2039 Dt- 21-12-2018 . Rescind Reminder Letter No-494 dt-03.05.19. work stop due to flood water.
126	Katihar	Construction of 4x22.00m span H.L. R.C.C. Bridge over Retva River in P.W.D. Nehru Chowk to Dharamganj Road of Araria District. S.K. Construction	MMSNY	Araria	415.220000 / 6776(s) / 21 Jul 2014	RCC/68.00	295.00 M	30 Jan 2014	30 Oct 2015	30 Dec 2019	0.00/100.00	0.00/95.00	20.00/90.00	0.00/50.00	237.09/463.38		Work in progress. P3 pile cap work completed. Pilling started at A2.A letter has writtern to contractor to Expedise the work. Other wise LD will be imposed vide this office letter No-2068 Dt- 28-12-2018 & Latter No-492 dt-03.05.19. work stop due to flood water.
127	Katihar	Construction of 6X21.75m H.L.R.C.C Bridge at Kundi Tola in Mohna Chandpur Panchayat of Barari Block of Katihar District. Vishundev Yadav	MMKVY	Katihar	1800.000000 / 1454(s) / 21 Mar 2017	83.05	300.00 M	30 Nov 2017	30 Nov 2019		0.00/100.00	0.00/100.00	15.00/100.00	20.00/70.00	46.50/998.34		Bridge work completed. Approach road work in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
128	Katihar	Construction of of H.L. RCC bridge (2X16.00 m) including approach road, diversion and protection work in place of damaged by flood in 2017 in 7th Km of Bairgachhi-Banglacol road in the district of Araria. SAIYAD MUMTAZ AKHTAR	FDR	Araria	557.920000 / 677(s) / 19 Jan 2018	33.20	280.00 M	19 Oct 2018	18 Jan 2020		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		A joint inspection visit was done with EE RCD Araria & SPE Katihar on 27-12-2018 to locate position of bridge to start the work. Due to Public Hindrence work was not started. Second joint inspection also done by both on 24-06-2019 and decided to change it with 17th km. it is sent for approval to Dy Chief Engineer, Work Circle-2. BRPNN Ltd., Patna.
129	Katihar	Construction of of H.L. RCC bridge (2X16.00 m) in Place of Damaged by flood in 2017 in the 12th Km of Bairagachi-Banglacol road in the District of Araria. ARZU CONST. LTD, PATNA	FDR	Araria	557.070000 / 286(s) / 01 Jan 2018	33.22	260.00 M	19 Aug 2018	18 Nov 2019		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 2.13		A joint inspection visit was done with EE RCD Araria & SPE Katihar on 27-12-2018 to locate position of bridge to start the work. Due to Public Hindrence work was not started. Second joint inspection also done by both on 24-06-2019 and decided to change it with 17th km. it is sent for approval to Dy Chief Engineer, Work Circle-2. BRPNN Ltd., Patna.
130	Ara	Construction of High Level RCC bridge(3x14.50m) over river Gangi in lieu of Damaged Balbatra Lakri pul at Ward No-03 in Ara Block in the District of Bhojpur (Ara)	Plan	Ara	639.340000 / 7459 (S) / 26 Sep 2018	RCC/43.50	350.00 M	05 Feb 2019	04 Aug 2020		20.00/ 80.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	112.99/ 196.51		Foundation work in progress.
131	Ara	Construction of High Level RCC Bridge (4x18.0)m in 40th K.M. of Bhabhua Adhaura Road (At Tala Village) across Suara River in Kaimur (Bhabhua) District	Plan	Kaimur(Bhabhua)	560.000000 / 9156 (S) / 03 Dec 2018	RCC/72.00	440.00 M	04 Mar 2019	03 Jun 2020		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		Diversion work in progress

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
132	Ara	Construction of H.L. R.C.C. Bridger Over Kauw river in samta Bigha - Dhasadih at Sambhal bigha-Semaradih in Sasaram Block in the District of Rohtas under MMSNY. (Brajesh Kumar Singh)	MMSNY	Rohtas	214.500000 / 1949(s) / 04 Mar 2014	RCC/22.40	150.00 M	11 May 2015	10 May 2016	30 Jun 2019	0.00/100.00	0.00/100.00	0.00/100.00	0.00/60.00	0.00/129.83		Work in progress. Contractor debarred for delay.
133	Ara	Construction of H.L.RCC Bridge at 19th K.M. of Mohania-Ramgarh road across Durgawati River in Kaimur District. Jai Mata Dee Maa Sita Construction. Mob-9934462616	Plan	Kaimur(Bhabua)	1751.040000 / 9026(s) / 13 Oct 2017	RCC/140.00	360.00 M	21 Aug 2018	20 Aug 2020		2.00/67.00	0.00/5.00	0.00/0.00	0.00/0.00	95.23/521.75		Foundation work in progress
134	Katihar	Construction of of H.L. RCC bridge (3X12.00 m) including approach road, diversion and protection work in place of damaged by flood in 2017 in the ch. Ch. 7th Km of Araria Kurshakatta road in the distric of Araria. TIRUPATI BALAJI EARTH WORK PVT LTD. PATNA	FDR	Araria	584.120000 / 477(s) / 15 Jan 2018	37.22	260.00 M	17 Aug 2018	16 Nov 2019		0.00/100.00	0.00/100.00	0.00/95.00	30.00/60.00	58.74/315.68		Wearing coat work in progress Approach work is in progress.
135	Katihar	Construction of of H.L. RCC bridge (3X14.00 m) including approach road, diversion and protection work in place of damaged by flood in 2017 in 15th Km of Parwaha-Mirdaul PWD road in the district of Araria. AAKASH KUMAR, PATNA	FDR	Araria	685.150000 / 476(s) / 15 Jan 2018	43.80	300.00 M	19 Oct 2018	18 Jan 2020		0.00/95.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/219.89		28/28 Pile work completed. pile cap work in progress. L/D imposed to contractor vide Letter No- 476 dt-29.04.19 and Rs-2,58,600/- A notice send to contractor to speedop the work otherwise 2nd L/D will be imposed.2nd L/D has been imposed to contractor of amount 2,58,600/- vide letter No-556 dated-23.05.2019. work stop due to flood water.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
136	Katihar	Construction of of H.L. RCC bridge (2X18.00 m) including approach road, diversion and protection work in place of damaged by flood in 2017 in 82Km of Refujee colony-Meerganj chowk (NH57A) road in the district of Araria. ARJU CONST. PATNA	FDR	Araria	557.690000 / 478(s) / 15 Jan 2018	37.20	280.00 M	19 Oct 2018	18 Jan 2020		0.00/80.00	0.00/30.00	0.00/0.00	0.00/25.00	0.00/172.50		22/22 Pilling work in progress. Pile cap work in progress. A Letter has written to contractor to Expedise the work other wise LD will be imposed. Letter No- 2017 dt- 17.12.2018 & Letter No- 2086 dt- 31.12.2018 & Latter No-490 dt-03.05.19. Work is stop due to design changes and study to NIT Patna for Approval. work stoped due to flood.
137	Katihar	Construction of of H.L. RCC bridge (3X18.00 m) including approach road, diversion and protection work in place of damaged by flood in 2017 in the ch. Ch. 9th Km of Meerganj-Kuwari by pass-sikti- Dhabeli road in the distric of Araria. M/S JAI MATA DI CONST. BEGUSARAI.	FDR	Araria	742.840000 / 479(s) / 15 Jan 2018	55.83	260.00 M	19 Aug 2018	18 Nov 2019		0.00/100.00	0.00/100.00	0.00/100.00	10.00/80.00	0.00/444.60		Super structure work completed. Approach work in progress.
138	Katihar	Construction of of H.L. RCC bridge (3X16.00 m) including approach road, diversion and protection work in place of damaged by flood in 2017 in 8th Km of Meerganj chowk- kuwari by pass to sikti dhabeli road in the district of Araria.ARJU CONST. PATNA	FDR	Araria	762.460000 / 678(s) / 13 Jan 2018	49.80	300.00 M	19 Oct 2018	18 Apr 2020		0.00/100.00	0.00/100.00	0.00/60.00	0.00/25.00	24.51/288.88		28/28 Pilling work completed. super structer work in progress.. A Letter has written to contractor to Expedise the work other wise LD will be imposed. Letter No- 2081 dt- 31-12-2018. Approach work is started. A L/D letter has been imposed to contractor of amount 2,99,877/- vide letter No-580 dated-30.05.2019. work stop due to rain.
139	Katihar	Construction of of H.L. RCC bridge (3X18.00 m) including approach road, diversion and protection work in place of damaged by flood in 2017 in Ch. 64 (NH-57A part of road no-6) in between Refujy colony to Meerganj chowk in the district of Araria. BIPIN KUMAR SINGH, KATI HAR	FDR	Araria	734.570000 / 680(s) / 19 Jan 2018	55.80	280.00 M	19 Oct 2018	18 Apr 2020		0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	60.22/655.50		28/28 pilling work completed. Super structure work completed.Approach work in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
140	Katihar	Construction of of H.L. RCC bridge (2X16.00 m) including approach road, diversion and protection work in place of damaged by flood in 2017 in 10th Km of Meerganj chowk -Kuwari by pass to sikti-dhabeli road in the district of Araria. SHAILESH KR. SINGH	FDR	Araria	554.500000 / 283(s) / 10 Jan 2018	33.20	250.00 M	19 Oct 2018	18 Oct 2020		0.00/ 100.00	0.00/ 100.00	30.00/ 90.00	10.00/ 40.00	0.00/ 227.32		22/22 Pilling work completed. super structure work in progress. A Letter has written to contractor to Expedise the work other wise LD will be imposed. Letter No- 2080 dt- 31-12-2018. s.s. work completed Approach work stop due to flood water.
141	Katihar	Construction of of H.L. RCC bridge (3X18.00 m) in Place of Damaged by flood in 2017 in the 70th Km of Refugee colony to Mirganj Chowk (NH57A) road in the District of Araria. BIPIN KUMAR, KATI HAR	FDR	Araria	746.700000 / 285(s) / 10 Jan 2018	55.83	260.00 M	19 Aug 2018	18 Nov 2019		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	36.63/ 524.29		work completed & inaugrated.
142	Katihar	Construction of of H.L. RCC bridge (2X16.00 m) in Place of Damaged by flood in 2017 in the 9th Km of Bairagachi-Banglacol road in the District of Araria. MS SONA CONSTRUCTION, SUPAUL	FDR	Araria	547.080000 / 287(s) / 10 Jan 2018	33.22	260.00 M	19 Aug 2018	18 Nov 2019		0.00/ 15.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 36.60		5/22 pile cap completed. Rest pile stop due to flood water.. A Letter has written to contractor to expedise the work other wise. LD will be imposed. Latter No-432 dt-15.04.19.notice give to start work otherwise you will be resined to work.
143	Katihar	Construction of of H.L. RCC bridge (3X18.75 m) in Place of Damaged by flood in 2017 in the 4th km. of Araria Meerganj Chowk Kuwari Bypass Sikti Dhabeli road under in the District Araria. RAJ KISHOR SINGH, ARARIA	FDR	Araria	604.500000 / 285(s) / 10 Jan 2018	55.83	260.00 M	19 Aug 2018	18 Nov 2019		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 70.00	0.00/ 219.16		28/28 Pile work completed. A1, A2,P1,P2 pile cap work completed. Shaft H.H also completed. Super structure work completd. Approach Road work in progress. Work slow due to flood water.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
144	Katihar	Construction of of H.L. RCC bridge (3X18.75 m) in 2nd km. of Araria Meerganj Chowk Kuwari Bypass Skiti Dhabeli road under FDR in the District Araria. SHIV CHANDRA KUMAR	FDR	Araria	573.720000 / 45 (S) / 02 Jan 2018	58.08	250.00 M	17 Oct 2018	16 Jan 2020		0.00/100.00	0.00/100.00	0.00/30.00	0.00/0.00	0.00/273.46		28/28 Pilling work in completed. Pile cap work completed. A Letter has written to contractor to Expedise the work other wise LD will be imposed. Letter No- 2015 dt- 17.12.2018. A L/D Letter has imposed to contractor 05% amount 2,13,881/- vide letter No-560 dated-24.05.2019. work stop due to flood water.
145	Katihar	Construction of of H.L. RCC bridge (3X18.75 m) in 3rd km. of Araria Meerganj Chowk Kuwari Bypass Skiti Dhabeli road under FDR in the District of Araria. SHIV CHANDRA KUMAR	FDR	Araria	577.420000 / 46(s) / 02 Jan 2018	58.08	250.00 M	17 Oct 2018	16 Jan 2020		0.00/100.00	0.00/100.00	0.00/15.00	0.00/0.00	0.00/274.81		A1-28m/28m,P1=30/30m,P2=4.6/30,P3=4.6/30,P5= 19/30m concreting & sinking work in progress. A L/D has imposed to contractor for Rs. 5,90,304.00 for delay of work vido letter No-238 Dt-22.2.19 & Letter No. 491 dt-03.05.2019.work stop due to flood water. diversion in under repair.
146	Katihar	Construction of RCC HL bridge (6x21.00m) at 28th KM of Belauri-Shivganj-Sonaili-Salmari Bazar road in this district of Katihar. ARJUN PRASAD,	FDR	Katihar	1471.000000 / 2541(s) / 28 Mar 2018	129.60	300.00 M	10 Oct 2018	17 Oct 2020		0.00/60.00	0.00/0.00	0.00/0.00	0.00/0.00	72.33/552.37		A1-28m/28m,P1=30/30m,P2=4.6/30,P3=4.6/30,P5= 19/30m concreting & sinking work in progress. A L/D has imposed to contractor for Rs. 5,90,304.00 for delay of work vido letter No-238 Dt-22.2.19 & Letter No. 491 dt-03.05.2019.work stop due to flood water. diversion in under repair.
147	Katihar	Construction of RCC HL bridge (6x21.00m) in the 15th Km of Katihar-Sonaili-Jhawa-salmari-Barsoi-Balrampur road including approach road diversion, protection work in place of damaged road by flood in 2017 in the distric of Katihar. MUKESH KUMAR, KATI HAR	FDR	Katihar	1379.210000 / 2348(s) / 28 Mar 2018	127.22	350.00 M	24 Aug 2018	23 Aug 2020		0.00/100.00	0.00/70.00	0.00/10.00	0.00/0.00	0.00/605.75		Foundation work completed. Sub stucture work in Progress.to contractor 0.5% amount 5,03,114/- vide letter No-557 dated- 23.05.2019.work stop due to flood water.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
148	Katihar	Construction of RCC HL bridge (2x21.75m) at 9th KM of Kadwa Block headquarter-chowki via bhari Aashiyani road including approach road diversion, protection work and road safety in place of damaged road by flood in 2017 in the district of Katihar. M/S SHIV SHAKTI CONST. PURNEA	FDR	Katihar	517.110000 / 1390(s) / 21 Feb 2018	44.72	200.00 M	24 Aug 2018	23 Aug 2019		0.00/100.00	0.00/60.00	0.00/0.00	0.00/0.00	15.00/199.65		22/22 Piling work completed. And pile cap work in progress. A LD has imposed to contractor for Rs. 1,78,800.00 for Delay of work. by Letter No- 2090 dt- 31.12.2018. work stop due to flood water.
149	Katihar	Construction of RCC HL bridge (2x21.75 m) including approach road, diversion and protection work in place of damaged by flood in 2017 in the 4th Km of Damdama-Azamnagar-Keshari Chwok via Azamnagar railway Station road in the district of Katihar. OM CONT. KATI HAR	FDR	Katihar	586.000000 / 1391(s) / 21 Feb 2018	44.72	250.00 M	10 Oct 2018	17 Jan 2020		0.00/100.00	0.00/100.00	20.00/90.00	0.00/40.00	94.89/325.37		Bridge work completed . Approach work in progress.
150	Katihar	Construction of RCC HL bridge (2x18.00 m) including approach road, diversion and protection work in place of damaged by flood in 2017 in the 35th km of Katihar-Sonali-Jhawa-Salmari-Barsoi-Balrampur road in the district of Katihar. BIPIN KUMAR SINGH	FDR	Katihar	459.560000 / 481(s) / 15 Jan 2018	37.22	200.00 M	01 Jun 2018	31 Aug 2019		0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	78.86/305.28		Bridge work completed & inaugurated.
151	Katihar	Construction of RCC HL bridge (2x16.00 m) including approach road, diversion and protection work in place of damaged by flood in 2017 in the 42th km of Katihar-Sonali-Jhawa-Salmari-Barsoi-Balrampur road in the district of Katihar. M/S SHAILESH KUMAR	FDR	Katihar	458.720000 / 480(s) / 15 Jan 2018	49.22	240.00 M	01 Jun 2018	31 Aug 2019		0.00/100.00	0.00/100.00	0.00/100.00	20.00/100.00	87.09/319.90		Bridge work completed. Approach road work in progress. Bridge work completed. Approach road work in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
152	Katihar	Construction of RCC HL bridge (2X16.50 m) including approach road, diversion and protection work in place of damaged by flood in 2017 in the 3rd km of Aajamnagar link road in the district of Katihar. M/S JAI SHIV CONSTRUCTION	FDR	Katihar	387.270000 / 693(s) / 19 Jan 2018	34.22	200.00 M	01 Jun 2018	31 Aug 2019		0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	32.45/257.86		Bridge work completed. Approach road also completed
153	Katihar	Construction of H.L. RCC bridge (3X16.00 M) in Belauri-Shivganj-Salmari Bazar 19th km. of (1st Cutting) in the district of Katihar. BABAN KUMAR SINGH	FDR	Katihar	639.730000 / 294(s) / 10 Jan 2018	49.83	230.00 M	13 Jun 2018	12 Sep 2019		0.00/100.00	0.00/100.00	0.00/60.00	0.00/0.00	30.23/261.03		28/28 pile completed. A1,A2,P1,P2 Shaft cap work completed. SS work in progress. A Letter has written to contractor to Expedite the work other wise LD will be imposed. Letter No- 2004 dt- 17.12.2018 & Letter No- 2089 dt- 31.12.2018. L/D imposed to contractor vide letter No- 487 dt-29.04.19 Rs- 2,07,755/-work stop due to flood water lagging under span.
154	Katihar	Construction of H.L. RCC bridge (5X16.00 M) in Belauri-Shivganj-Salmari Bazar 19th km. of (2nd Cutting) in the district of Katihar. GOKUL HITECH INFRA PVT. LTD.	FDR	Katihar	866.880000 / 293(s) / 10 Jan 2018	83.05	240.00 M	13 Jun 2018	12 Sep 2019		0.00/100.00	0.00/100.00	10.00/90.00	0.00/20.00	0.00/389.46		40/40 pile work completed. A1,A2,P1,P2,P3,P4 Shaft cap work completed. SS work in progress. L/D imposed to contractor vide letter No- 130 dt- 31.01.2019 Rs.3,02,718.00.work slow due to flood water.
155	Katihar	"Construction of RCC HL bridge (5X24.00 m) including approach road, diversion and protection work in place of damaged by flood in 2017 in the 4th Km of Plasi-Baraili road in the district of Purnea. PRABHAT KR. "	FDR	Purnia	1606.000000 / 1677(S) / 05 Mar 2018	123.00	300.00 M	10 Oct 2018	17 Apr 2020		0.00/100.00	0.00/100.00	0.00/10.00	0.00/50.00	209.53/951.17		A1=30/30m ,P1=30/30,A2=30/30m,P2=6/30m,P3-30/30m,P4=30/30m completed. Well cap work in progress. A Letter has written to contractor to Expedite the work other wise LD will be imposed. Letter No- 2006 dt- 17.12.2018 & Letter No- 2098 dt- 31.12.2018. work stop due to rain.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
156	Katihar	"Construction of RCC HL bridge (3X24.75 m) including approach road, diversion and protection work in place of damaged by flood in 2017 in the 1st Km of Belgachi PWD Road Via Nitendra-Macharhatta-goria road in the district of Purnea. M/S SHIV SHAKTI CONST. PURNEA"	FDR	Purnia	1185.000000 / 1384(S) / 21 Feb 2018	76.08	250.00 M	10 Oct 2018	17 Apr 2020		0.00/ 75.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	108.59/ 278.80		1st bridge A2=30/30m,P3=30/30m,A1=30/30m,P1=30/30, P2=30/30 Pile cap work in progress. 2nd bridge A1- cutting Edge A1=30/30,A2=30/30,P1=30/30,P2=30/30,P3=30/30,P4=30/30 A Letter has written to contractor to Expedise the work other wise LD will be imposed. Letter No- 2009 dt- 17.12.2018. A L/D imposed 0.5% and Rs 9,76,899/- vide latter no 858 dt-02-08-20
157	Katihar	"Construction of RCC HL bridge including approach road, diversion and protection work in place of damaged by flood in 2017 in 1st Km of Palsa- Kali Mandir-Baraili Road (4x21.00m)span (Ch. 245m to 340m) and (5x21.00m) span in (Ch. 480m to 600m) in the district of Purnea. HAQUE CONSTRUCTION Muzaffarpur"	FDR	Purnia	2791.300000 / 1307(S) / 16 Feb 2018	218.40	500.00 M	10 Oct 2018	17 Jan 2020		0.00/ 100.00	0.00/ 50.00	0.00/ 0.00	0.00/ 0.00	0.00/ 948.25		1st bridge A2=30/30m,P3=30/30m,A1=30/30m,P1=30/30, P2=30/30 Pile cap work in progress. 2nd bridge A1- cutting Edge A1=30/30,A2=30/30,P1=30/30,P2=30/30,P3=30/30,P4=30/30 A Letter has written to contractor to Expedise the work other wise LD will be imposed. Letter No- 2009 dt- 17.12.2018. A L/D imposed 0.5% and Rs 9,76,899/- vide latter no 858 dt-02-08-2019
158	Katihar	"Construction of RCC HL bridge (2X24.00 m) including approach road, diversion and protection work in place of damaged by flood in 2017 in the 29th km of Biasi-Amor-Bahadurganj road(SH-99) in the district of Purnea. HAQUE CONSTRUCTION"	FDR	Purnia	794.750000 / 690(S) / 19 Jan 2018	49.22	240.00 M	13 Jun 2018	12 Dec 2019		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	10.00/ 90.00	41.57/ 475.70		super structure work completed. Approach road work in progress
159	Katihar	"Construction of RCC HL bridge (4x16.00 m) including approach road, diversion and protection work in place of damaged by flood in 2017 in the 6th km of Jokihat-Dalmalpur-Garua road in the district of Purnea. RAJ KISHOR SINGH"	FDR	Purnia	877.530000 / 683(S) / 19 Jan 2018	66.44	240.00 M	13 Jun 2018	12 Dec 2019		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 60.00	0.00/ 524.05		48/48 Pile work completed. super structure work in progress. A Letter has written to contractor to Expedise the work other wise LD will be imposed. Letter No- 2005 dt- 17.12.2018 & Letter No- 2096 dt- 31.12.2018.Work slow due to flood water.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
160	Katihar	"Construction of H.L. RCC bridge (3X16.50 M) in the 9th km of Belgachhi PWD road via Nitendra-Machharhatta-Geria road in the district of Purnia. HAQUE CONSTRUCTION"	FDR	Purnia	729.450000 / 295(S) / 10 Jan 2018	51.33	240.00 M	13 Jun 2018	12 Sep 2019		0.00/ 100.00	0.00/ 100.00	0.00/ 60.00	0.00/ 50.00	0.00/ 308.68		30/30 Pilling work in progress. A1, A2,P1,P2 pile cap work Completed.Super structure work in progress. A Letter has written to contractor to Expedise the work other wise LD will be imposed. Letter No- 2011 dt- 17.12.2018 A LD has imposed to contractor for Rs. 2,34,809.00 for Delay of work. by Letter No- 2095 dt- 31.12.2018 work stop due to flood water.
161	Katihar	"Construction of H.L. RCC bridge (3X16.50 M) in the 7th km of Ekba-Mahammodia-Dubouli road in the district of Purnia. M/S SHAIKESH KUMAR"	FDR	Purnia	552.170000 / 296(S) / 10 Jan 2018	51.33	240.00 M	04 Apr 2018	03 Jul 2019		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 90.00	33.99/ 310.05		24/24 piles completed. Super structure work completed. Approach Road work in progress. A LD has imposed to contractor for Rs. 1,87,705.00 for Delay of work. by Letter No- 2094 dt- 31.12.2018.
162	Katihar	"Construction of RCC HL bridge (8x18.00m) including approach road, diversion and protection work in the place of 10th km of Jokihat-Dalmalpur-Gerua road in the district of Purnia. SHANKAR SHARMA & BAIJNATH SHARMA (J.V.)"	FDR	Purnia	1478.980000 / 12092(s) / 27 Dec 2017	148.88	240.00 M	27 Mar 2018	23 Mar 2020		0.00/ 100.00	0.00/ 100.00	0.00/ 60.00	0.00/ 0.00	0.00/ 923.88		80/80 piles work completed. A1,A2,P1,P2,P3,P4,P5,P6,P7 pile cap completed .shaft work in progress. S.S. work also in progress. A LD has imposed to contractor for Rs. 5,56,740.00 for Delay of work. by letter no-2100 dt- 31-12-2018. work slow due to rain.
163	Katihar	"Construction of H.L. RCC bridge (3x16.50 M) in 2nd Km. of Ekha mahmadodia-Bareli-Duboli road in the district of Purnea. BAIJNATH SHARMA"	FDR	Purnia	619.240000 / 42(s) / 02 Jan 2018	51.33	240.00 M	05 Apr 2018	04 Jul 2019		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 90.00	47.82/ 313.94		24/24 piles completed. Super structure work completed. Approach work in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
164	Katihar	"Construction of of H.L. RCC bridge (3X16.00 m) in (SH-99) 9th km. of Baisi-Amour-Bahadurganj road in the District of Purnea. RAJKISHOR SINGH"	FDR	Purnia	739.000000 / 41(s) / 02 Jan 2018	49.83	240.00 M	28 Mar 2018	22 Sep 2019		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 90.00	0.00/ 428.82		Super stucture completed. Appr. Work in Progress.
165	Katihar	Construction of of H.L. RCC bridge (3X16.50 m) in 9th km. of Kali Mandir to Baraily road in the District of Purnea.SHANKAR SHARMA	FDR	Purnia	723.760000 / 43(s) / 02 Jan 2018	51.33	240.00 M	16 Mar 2018	15 Sep 2019		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 40.00	0.00/ 384.33		Super stucture completed. Appr. Work in Progress. Work slow due to rain
166	Katihar	"Construction of Balance work of H.L. RCC bridge (4x21.00 m) in 9th km of Jokihat-Dalmalpur-Gerua road in the district of Purnia BAIJNATH SHARMA"	FDR	Purnia	1196.000000 / 44(s) / 02 Jan 2018	86.44	240.00 M	15 Apr 2018	14 Apr 2020		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 60.00	0.00/ 813.98		Super stucture completed. Appr. Work in Progress. Work slow due to rain
167	Saran Works	Construction & Resetting of new Pontoon Bridge and Maintenance of Pontoon Bridge form Year 2016-17 to 2020-21 and Dismantling of Pontoon Bridge form the Alignment and storing the Pontoon sets at safe place on the side of river embankment at Pahleza Ghat inbetween Gaddipatti to Ramsapur during rainy season. Agency- Shrishti Developers Pvt. Ltd. Mob.-9431014606	Plan	Saran	1076.720000 / 29 (s) / 06 Jan 2016	293.00	0.00 M	22 Apr 2016			0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 855.95		Pontoon Bridge open on Dt. 11-07-2019 Remarks for LA: LA proposal for sec-21,31, 32,33 & 34 submitted to DLAO Chhapra. Proposal returned at dak stage for copy of Khatiyan.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
168	Saran Works	Construction of 5X18.75m H.L. R.C.C Bridge over Dabra river in between Ahimanpatti Kanakpur to Shitalpur Station in Dighwara block in Saran District	Nabard RWD	Saran	765.150000 / 1360 / 26 Apr 2018	RCC/73.75	400.00 M	29 Oct 2018	28 Apr 2020		0.00/100.00	0.00/80.00	0.00/36.00	0.00/10.00	38.84/386.42		Work in Progress Pile Completed-42/42 Pile Cap Completed-06/06 Substructure & Super Structure work in Progress. Girder & deck slab of 2 span completed. Remarks for LA: LA proposal for sec-21,31, 32,33 & 34 submitted to DLAO Chhapra. Proposal returned at dak stage for copy of Khatiyan.
169	Saran Works	Construction of 4x18.75m H.L. R.C.C Bridge including Approach Road, rotection Work & Miscellaneous work over Bashi river crossing 1st KM of Tamkuhi-chhitauni road Damaged in 2017 Flood under Gopalganj Distric.	FDR	Gopalganj	808.740000 / 687(s) / 19 Jan 2018	RCC/75.00	400.00 M	03 Oct 2018	02 Apr 2020		0.00/40.31	0.00/20.00	0.00/0.00	0.00/0.00	13.81/156.26		Work in Progress Pile Completed-14/14 Pile cap - 2 completed. Abument saft & cap 1 No. Completed. Pier shaft & Pier Cap 1 no. completed. Change of type of foundation form pile to well in 3 Points approved. 1 well curb sinking complete. Remarks for LA: LA proposal for sec-21,31, 32,33 & 34 submitted to DLAO Chhapra. Proposal returned at dak stage for copy of Khatiyan.
170	Saran Works	Construction of 2x16.00 m H.L. R.C.C Bridge over Hathua Branch Canal crossing Mirganj-Bhagipatti-Samaur road Damaged in 2017 Flood under Gopalganj District. Agency- M.K Enterprises Mob.-9431212686	FDR	Gopalganj	549.070000 / 895(S) / 30 Jan 2018	RCC/32.00	200.00 M	03 Oct 2018	02 Jan 2020	30 Jun 2019	0.00/100.00	0.00/100.00	0.00/90.00	0.00/0.00	31.87/229.26		NOC issued. Work in progress. Pile completed- 22/22 Pile cap completed- 03/03. Sub Structure completed. Deck slab of both spans completed. Remarks for LA: LA proposal for sec-21,31, 32,33 & 34 submitted to DLAO Chhapra. Proposal returned at dak stage for copy of Khatiyan.
171	Saran Works	Construction of 4x14.00 m HL R.C.C Bridge over Saran Main Canal crossing Gopalganj-Barhariya road Damaged in 2017 Flood under Gopalganj District. Agency- Sona Engicon Pvt. Ltd. Mob.-9431407389	FDR	Gopalganj	790.300000 / 686(S) / 19 Jan 2018	RCC/56.00	200.00 M	03 Oct 2018	02 Apr 2020	30 Jun 2019	0.00/100.00	10.00/60.00	0.00/0.00	0.00/0.00	0.00/327.55		Pile Completed- 44/44 Pile cap completed- 5/5 NOC. Received from Engineer in Chief, WRD Headquarter vide Letter No. 319 Dt. 07.03.2019. Substructure work is in progress. Remarks for LA: LA proposal for sec-21,31, 32,33 & 34 submitted to DLAO Chhapra. Proposal returned at dak stage for copy of Khatiyan.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
172	Saran Works	Construction of 4x16.00 m H.L. R.C.C Bridge over Saran Main Canal crossing Bagauch-Kotnarahwan road Damaged in 2017 Flood under Gopalganj District. Agency- M/s Tirupati Bala ji Earth Work Pvt. Ltd. mob.-9431011120	FDR	Gopalganj	852.180000 / 685(S) / 19 Jan 2018	RCC/64.00	200.00 M	03 Oct 2018	02 Apr 2020	30 Jun 2019	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 2.62		NOC. Received from Engineer in Chief, WRD Headquarter vide Letter No. 319 Dt. 07.03.2019. Work not started due to public complain regarding alignment. Remarks for LA: LA proposal for sec-21,31, 32,33 & 34 submitted to DLAO Chhapra. Proposal returned at dak stage for copy of Khatiyan.
173	Khagaria	costruction of HLRCC bridge in the river Balan at basahi ghat under bhagwanpur block(6x21.75 m)Mansa Engicom Pvt. Ltd.,9431060060 RWD	MMSNY	Begusarai	658.720000 / 9410(s) / 23 Jun 2010	RCC/34.20	225.00 M	07 May 2010	05 Mar 2012		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 10.00	0.00/ 860.68		Land acquisition process is under last phase and notices to the relevant Raiyati is send to receive the compensation amount by the D.L.A.O. Begusarai. Retender (Financial opened) Process for construction of Remaining Approach road is under progress.
174	Khagaria	Construction of HL RCC Bridge over Bagmati River at Nawada Ghat in Chautham Block of Khagaria district	Nabard RWD	Khagaria	5614.000000 / 885 / 01 Mar 2019	RCC/507.20					0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00			Tender evaluation in progress.
175	Khagaria	Construction of H.L. RCC Bridge over Chanha River at Chhanch Ghat in 3rd km. of Bishanpur-Sumbha Road of Khagaria District	State Plan	Khagaria	1817.490000 / 300 (S) / 10 Jan 2018	RCC/108.04	0.00 M	23 Oct 2018	22 Apr 2020		11.12/ 80.70	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 4.71		

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
176	Muzaffarpur	Construction of 2x10.37M size Bridge over Canal to Siman chakjamal Siman Road in ward No. 33 of Vaishali District	MMSNY	Vaishali	169.040000 / 6066(S) / 08 Jul 2014	RCC/22.00	60.00 M	21 Nov 2014	20 Nov 2015		0.00/100.00	0.00/100.00	0.00/100.00	0.00/90.00	0.00/106.70	30 Nov 2019	Bridge Completed. Remarks for LA: 1.L.A issue in approach road under P/L. 2.Area:- 0.1375 Acre. 3.Formalities of News Paper publication has been completed. 4. Update LPC awaited for registry.
177	Muzaffarpur	Construction of Pontoon Bridge in river Ganga between Chakosanghat to Jamindari Ghat (including opening & Resetting for 5 Years) of Bidupur in district Vaishali.	Plan	Vaishali	3013.650000 / 2338(S) / 31 Mar 2016	Pontoon Bridge/597.00	2000.00 M	06 Feb 2018	05 Feb 2023		0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/271.70		Work Completed (05 years maintenance upto 2023)
178	Muzaffarpur	Construction of R.C.C H.L Bridge Chandauli Ghat in Bagmati River District of Sitamarhi.	Plan	Sitamarhi	7089.380000 / 7394(S) / 10 Aug 2016	RCC/432.00	1100.00 M	10 Feb 2016	09 Apr 2019	30 Jun 2020	0.00/95.00	0.00/85.00	0.00/35.00	0.00/0.00	345.54/3188.94	30 Jun 2020	Foundation work in Progress. Remarks for LA: It was decided to execute the Land Acquisition by perpetual Lease process by the feasibility committee in the meeting held on 24.01.2019. A request has been sent to D.M, Sitamarhi to certify the ownership of Land awards (Rayaits) Vide letter no 419 dated 30.04.2019 (i) Mauja Chandauli Timaha - 7.285 Acres, Raiyat-59 No. (ii) Mauja Bharwari - 5.540 Acres Raiyat- 58 No. (iii) Mauja Bharwari Nankar - 1.548Acres, Raiyat- 09 No. Total Area to be acquired- 14.365, Total No. of Raiyat- 126 A camp was organised with C.O. Belsand at site on 06.06.2019. Verification of Rayatee Land ownership is under process.
179	Muzaffarpur	Construction of R.C.C H.L Bridge Across Lakhndei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-45.888) 2x6.00m District of Sitamarhi.	Nabard RCD	Sitamarhi	246.060000 / 7209 / 09 Sep 2013	RCC/12.00	1025.00 M	06 Jan 2014	05 Jan 2016		0.00/100.00	0.00/100.00	0.00/100.00	0.00/87.00	0.00/234.33	31 Jul 2019	Bridge work has been completed Remarks for LA: Work of Approach Road is under Progress, Also Process of transfer to RCD Road Division, Sitamarhi.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
180	Muzaffarpur	Construction of R.C.C H.L Bridge Across Lakhandei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-46.812) 2x6.00m District of Sitamarhi.	Nabard RCD	Sitamarhi	242.930000 / 7209 / 09 Sep 2013	RCC/72.00	1075.00 M	06 Jan 2014	05 Jan 2016		0.00/100.00	0.00/100.00	0.00/100.00	0.00/87.00	0.00/254.42	31 Jul 2019	Bridge work has been completed Remarks for LA: Work of Approach Road is under Progress, Also Process of transfer to RCD Road Division, Sitamarhi.
181	Muzaffarpur	Construction of R.C.C H.L Bridge Across Lakhandei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-45.166) 2x6.00m District of Sitamarhi.	Nabard RCD	Sitamarhi	245.610000 / 7209 / 09 Sep 2013	RCC/12.00	1025.00 M	05 Jan 2014	06 Jan 2016		0.00/100.00	0.00/100.00	0.00/100.00	0.00/75.00	0.00/168.56	31 Jul 2019	Bridge work has been completed Remarks for LA: Work of Approach Road is under Progress, Also Process of transfer to RCD Road Division, Sitamarhi.
182	Muzaffarpur	Construction of R.C.C H.L Bridge Across Lakhandei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-26.675) 4x18.00m District of Sitamarhi.	Nabard RCD	Sitamarhi	890.160000 / 7209 / 09 Sep 2013	RCC/72.00	350.00 M	06 Jan 2014	05 Jan 2016		0.00/100.00	0.00/100.00	0.00/100.00	0.00/30.00	0.00/705.16	31 Jul 2019	Bridge work has been completed Remarks for LA: Work of Approach Road is under Progress, Also Process of transfer to RCD Road Division, Sitamarhi.
183	Muzaffarpur	Construction of R.C.C H.L Bridge Across Lakhandei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-22.730) 1x22.00m District of Sitamarhi.	Nabard RCD	Sitamarhi	581.570000 / 7209 / 09 Sep 2013	RCC/22.00	675.00 M	06 Jan 2014	05 Jan 2016		0.00/100.00	0.00/100.00	0.00/100.00	0.00/75.00	0.00/460.32	31 Jul 2019	Bridge work has been completed Remarks for LA: Work of Approach Road is under Progress, Also Process of transfer to RCD Road Division, Sitamarhi.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
184	Muzaffarpur	Construction of R.C.C H.L Bridge Across Lakhandei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-13.066) 2x25.00m District of Sitamarhi.	Nabard RCD	Sitamarhi	719.640000 / 7209 / 09 Sep 2013	RCC/50.00	1052.00 M	06 Jan 2014	05 Jan 2016		0.00/100.00	0.00/100.00	0.00/100.00	0.00/80.00	0.00/660.92	31 Jul 2019	Bridge work has been completed Remarks for LA: Work of Approach Road is under Progress, Also Process of transfer to RCD Road Division, Sitamarhi.
185	Muzaffarpur	Construction of R.C.C H.L Bridge Across Lakhandei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-11.695) 3x18.00m District of Sitamarhi.	Nabard RCD	Sitamarhi	835.020000 / 7209 / 09 Sep 2013	RCC/54.00	975.00 M	06 Feb 2018	05 Mar 2018		0.00/100.00	0.00/100.00	0.00/100.00	0.00/85.00	0.00/706.25	31 Jul 2019	Bridge work has been completed. Remarks for LA: Work of Approach Road is under Progress, Also Process of transfer to RCD Road Division, Sitamarhi.
186	Muzaffarpur	Construction of R.C.C H.L Bridge Across Lakhandei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-11.011) 4x22.00m District of Sitamarhi.	Nabard RCD	Sitamarhi	932.230000 / 7209 / 09 Sep 2013	RCC/88.00	750.00 M	06 Jan 2014	05 Jan 2016		0.00/100.00	0.00/100.00	0.00/100.00	0.00/80.00	0.00/790.21	31 Jul 2019	Bridge work has been completed. Remarks for LA: Work of Approach Road is under Progress, Also Process of transfer to RCD Road Division, Sitamarhi.
187	Muzaffarpur	Construction of R.C.C H.L Bridge Across Lakhandei River in Bhattah Mor Chikani to Parsa Road under Indo-Nepal Border Road (Chainage-3.906) 1x25.00m District of Sitamarhi.	Nabard RCD	Sitamarhi	418.980000 / 7209 / 09 Sep 2013	RCC/25.00	350.00 M	06 Jan 2014	05 Jan 2016		0.00/100.00	0.00/100.00	0.00/100.00	0.00/65.00	0.00/356.70	31 Jul 2019	Bridge work has been completed. Remarks for LA: Work of Approach Road is under Progress, Also Process of transfer to RCD Road Division, Sitamarhi.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
188	Muzaffarpur	Construction of R.C.C H.L Bridge Across Lakhndei River in Bahar-Village to Kanauli Road under Indo-Nepal Border Road (Chainage-132.400) 1x40.00m District of Sitamarhi.	Nabard RCD	Sitamarhi	599.750000 / 7209 / 09 Sep 2013	RCC/40.00	500.00 M	06 Jan 2014	05 Jan 2016		0.00/100.00	0.00/100.00	0.00/100.00	0.00/50.00	0.00/480.17	31 Jul 2019	Bridge work has been completed. Remarks for LA: Work of Approach Road is under Progress, Also Process of transfer to RCD Road Division, Sitamarhi.
189	Muzaffarpur	Construction of R.C.C H.L Bridge Belsand-chhitauni-Tariyani Road in 2nd Km. 4x21.00M District of Sitamarhi.	Nabard RCD	Sitamarhi	851.460000 / 10125 / 10 Sep 2012	RCC/84.00	240.00 M	30 Dec 2012	30 Jun 2014	30 Jun 2020	0.00/100.00	0.00/100.00	0.00/100.00	0.00/0.00	0.00/823.65	30 Jun 2020	Bridge work has been completed & Agreement Closed. Remarks for LA: Corrected Revised Estimate for the remaining work provisioning L/A & Approach road has been submitted. Publication in news papers regarding objection of land ownership (Rayatee) has been done. LPC & Valuation is awaited for registration of land. Mauja - Basaul - 0.520 3 Acres. Raiyat- 06 No.
190	Muzaffarpur	"Construction of 3x18.75m H.L.R.C.C. Bridge in 3rd km of Aurai- Jale Road in the district of Muzaffarpur. Ram Swarth Rai, Mob- 9471091378"	FDR	Muzaffarpur	590.400000 / 277(S) / 10 Jan 2018	RCC/58.12	240.00 M	24 May 2018	23 Aug 2019		0.00/100.00	0.00/100.00	0.00/100.00	0.00/60.00	0.00/318.80	31 Aug 2019	Work in Progress.
191	Muzaffarpur	"Construction of 3x18.75m H.L.R.C.C. Bridge in 7th km of Aurai- Jale Road in the district of Muzaffarpur. Ram Swarth Rai, Mob- 9471091378"	FDR	Muzaffarpur	588.470000 / 152(S) / 05 Jan 2018	RCC/58.12	240.00 M	24 May 2018	23 Aug 2019		0.00/100.00	0.00/100.00	0.00/95.00	0.00/60.00	0.00/329.85	31 Aug 2019	Work in Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
192	Muzaffarpur	"Construction of 4x24.00m H.L.R.C.C. Bridge in 1st km of Meenapur Belsand Road in the district of Muzaffarpur. Jay Shankar Kumar, Mob-9431006580 "	Plan	Muzaffarpur	1246.610000 / 8428(S) / 22 Sep 2017	RCC/96.00	700.00 M	24 May 2018	23 May 2020		0.00/100.00	0.00/75.00	0.00/10.00	0.00/15.00	22.86/489.68	31 May 2020	Work in Progress
193	Muzaffarpur	"Construction of 12x24.00 m H.L.R.C.C. Bridge in Athar Ghat over Bhudhi Gandak river under Bochaha Block in the district of Muzaffarpur. (Plan) Ganesh Ram Dokania, Mob- 9471637819"	Plan	Muzaffarpur	3554.810000 / 1817(S) / 28 Feb 2014	RCC/297.00	2030.00 M	22 Nov 2014	21 Nov 2016	31 Mar 2020	0.00/100.00	0.00/100.00	0.00/95.00	0.00/60.00	77.81/2973.86	31 Mar 2020	Work in Progress. Remarks for LA: Athar bansman Mauja-5.485 acres. Bishunpur Jagdish Mauja-2.605 acres. Binda Mauja-10.615 acres.Total land- 18.705 acres. Total Raiyat- 66 LPC received from DM, Muzaffarpur Registred LPC- 34 Registred Area- 6.07 Acres. Corrected LPC awaited from D.M.Muzaffarpur.
194	Muzaffarpur	"Construction of 12x24.00 m H.L.R.C.C. Bridge in Dr Jagarnath Mishra College in between Soda Godaun to Ahiyapur with approach road in the district of Muzaffarpur. (Nabard). Ganesh Ram Dokania, Mob- 9471637819"	Nabard	Muzaffarpur	4329.610000 / 7889(S) / 03 Jan 2013	RCC/300.00	1306.00 M	19 Feb 2014	18 Feb 2016	30 Jun 2020	0.00/100.00	0.00/100.00	0.00/73.00	0.00/0.00	0.00/2372.14	30 Jun 2020	Work in Progress Remarks for LA: LA Issue for approachroad. Chaqmohabbat Mauja- 2.547 acres,Nazirpur Mauja- 2.43 acres, Chandrawara Mauja- 8.043 acres, Total Land- 13.02 acres, Total Raiyat- 38, Documents are being prepared for registry.
195	Saharsa	Construction of High Level RCC (4x18.75) Bridge at Dakra Dhar of Mahishi Block on the Ena to Kanadiya Road (NABARD) Shankar Sharma 9934756142	Nabard RWD	Saharsa	1810.680000 / 1293 / 16 Apr 2018	RCC/634.00	250.00 M				0.00/15.00	0.00/0.00	0.00/0.00	0.00/5.00	126.37/323.37		Agg - 1418.23 Lac Well Curb A1- 6 lift , P1- 9 Lift, P2 - 9 Lift, P3 - 8 Lift, P4 - 5lift and P5 - 5 lift Complete.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
196	Saharsa	"Construction of High Level RCC Bridge (3x16.50M) at 2.70th KM of Lalminiyan-Simraha Road in the district of Supaul including Approach road, Protection Work, in flood effected damage year 2017. Haqu Construction Mob - 9955334076 & 7667383440"	FDR	Supaul	395.560000 / 508(S) / 16 Jan 2018	49.50	200.00 M	06 Sep 2018	05 Dec 2019	30 Jun 2019	0.00/ 100.00	0.00/ 100.00	5.00/ 85.00	0.00/ 10.00	0.00/ 140.65		Agg - 282.53 Lac All Deck slab Completed. Approach Road is in Progress.
197	Saharsa	"Construction of High Level RCC Bridge (4x24.75M) at 19th KM of Nirmali-Marauna-Madhepur Road in the district of Supaul including Approach road, Protection Work, in flood effected damage year 2017. Shashi Ranjan 7488173962"	FDR	Supaul	604.000000 / 47(S) / 02 Jan 2018	RCC/101.48	200.00 M	31 May 2018	30 Aug 2020	30 Jun 2019	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		Agg - 573.64 Lac For cancellation of project , written by M.D Letter No - 908 (We) Date - 29-03-2019
198	Saharsa	"Constraction of HL RCC (6x18.00M) Bridge on tilyuga River in 1st KM of Lalminia-simraha road under Plan Head Marouna block in supaul distt. Raj Construction 9430883767"	Plan	Supaul	1359.630000 / 3007(S) / 31 Mar 2015	RCC/111.60	200.00 M	30 Dec 2015	30 Dec 2017		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 65.00	0.00/ 808.87		Agg - 821.36 Lac Bridge Work is Complete. Approach Work in Progress Perpetual Lease is in Progress
199	Saharsa	"Construction of High Level RCC Bridge (6x18.75) Marauna block of Ganaura PWD Road to Maharaji Tola in the district of Supaul (NABARD) Manoj Kumar - 9470049418"	Nabard RWD	Supaul	1178.160000 / 7452 / 14 Jul 2017	RCC/130.50	1122.00 M	30 Jan 2018	30 Dec 2020		0.00/ 100.00	0.00/ 90.00	0.00/ 35.00	0.00/ 0.00	32.38/ 552.75		Agg - 798.534 Lac All Well complete. Two no. Deck Slab Completed

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
200	Saharsa	"Construction of High Level RCC Bridge (3x16.50M) at 5th KM of Balthi Musharniyani Road in the district of Saharsa including Approach road, Protection Work, in flood effected damage year 2017 Arju Construction - 9304026134"	FDR	Saharsa	309.700000 / 510(S) / 16 Jan 2018	RCC/49.50	200.00 M	03 Aug 2018	02 Nov 2019	30 Jun 2019	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	5.00/ 70.00	0.00/ 219.04		Agg - 280.12 Lac Bridge work in complete. Approach Road work is in progress
201	Saharsa	"Construction of High Level RCC Bridge (2x16.50M) at 1st KM of Fatehpur-Kashnagar Road in the district of Saharsa including Approach road, Protection Work in flood effected damage year 2017 Balram Singh-9431082277"	FDR	Saharsa	317.000000 / 482(S) / 15 Jan 2018	RCC/33.50	200.00 M	03 Aug 2017	02 Aug 2019	30 Jun 2019	0.00/ 100.00	0.00/ 100.00	10.00/ 90.00	0.00/ 35.00	0.00/ 159.05		Agg - 241.26 Lac Deck Slab Completed in both Span. Earth work progress in approach road.
202	Saharsa	Construction of High Level RCC Bridge (2x16.50M) at 3rd KM of Balthi Musharniyani viya N.H.-107 to Bund Road in the district of Saharsa including Approach road, Protection Work, in flood effected damage year 2017 Balram Singh-9431082277	FDR	Saharsa	386.710000 / 483(S) / 15 Jan 2018	RCC/33.50	200.00 M	03 Aug 2018	02 Aug 2019	30 Jun 2019	0.00/ 100.00	0.00/ 100.00	20.00/ 40.00	0.00/ 10.00	0.00/ 150.61		Agg - 288.06 Lac Substructure work is Complete. Super Structure in progress. Earth Work is in progress
203	Saharsa	Construction of High Level RCC Bridge (3x24.75M) at 3.85th KM of Balthi Musharniyani viya N.H.-107 Road in the district of Saharsa including Approach road, Protection Work, Diversion Work. Shashi Ranjan 7488173962	FDR	Saharsa	826.990000 / 12075(S) / 27 Dec 2017	RCC/76.09	200.00 M	07 Apr 2018	19 Oct 2019		0.00/ 100.00	0.00/ 100.00	30.00/ 90.00	0.00/ 35.00	0.00/ 311.53		Agg - 486.46 Lac All Span Deck Slab is complete. Earth work in progress of Approach road

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
											Physical				Financial		
											Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
204	Saharsa	Construction of High Level RCC Bridge (3x21.75M) at 5.40th KM of Gwalpada to Bihariganj Road at the place of Old Scrow Pile Bridge including Approach Road, Protection work, in the district of Madhepura, in flood effected damage year 2017. (Pile Foundation) Shiv Krishna Builders Pvt.ltd. Mob - 9431268201	FDR	Madhepura	482.550000 / 899(s) / 30 Jan 2018	RCC/67.12	400.00 M	06 Sep 2018	05 Dec 2019	30 Jun 2019	0.00/ 100.00	0.00/ 90.00	0.00/ 0.00	0.00/ 10.00	0.00/ 174.76		Agg - 350.40 Lac Work is Progress
205	Saharsa	Construction of High Level RCC Bridge (3x16.50M) at 6.60th KM of Gwalpada to Bihariganj Road at the place of Old Scrow Pile Bridge in the district of Madhepura, in flood effected damage year 2017. Manoj Kumar - 9470049418	FDR	Madhepura	419.430000 / 11967(s) / 21 Dec 2017	RCC/51.37	0.00 M	07 Apr 2018	06 Apr 2019	30 Jun 2019	0.00/ 100.00	0.00/ 100.00	20.00/ 30.00	0.00/ 15.00	0.00/ 156.29		Agg - 287.95 Lac 1st Deck slab work is Completed. 2nd Deck Slab is in Progress
206	Saharsa	Construction of High Level RCC Bridge (3x16.50M) at 10.00th KM of Lalminiyan-Simraha Road in the district of Supaul including Approach road, Protection Work, in flood effected damage year 2017. Laxman Kumar - 9431383203	FDR	Supaul	425.000000 / 509(s) / 18 Jan 2018	49.50	300.00 M	28 Sep 2018	27 Dec 2019	30 Jun 2019	0.00/ 100.00	0.00/ 100.00	0.00/ 80.00	0.00/ 30.00	0.00/ 164.21		Agg - 314.44Lac All Deck slab Completed. Approach Road is in Progress.